



STATE OF CALIFORNIA - DEPARTMENT OF TRANSPORTATION

**ENGINEER'S DAILY REPORT**

LAN Engineering Consultant

*SL 4/13/09*

REPORT NO.	DATE	
839 {7-day} + 210 Project Work Day	March 31, 2009	M T W T F S S (DAY)
NORMAL WORK HOUR:	WEATHER:	
START: 6:00AM STOP: 3:30PM	SUNNY	
LOCATION :		
Construction Field Office :	333 Burma Road, Oakland 94607	
Working Drawing Campus Office :	375 Burma Road, Oakland 94607	

04-SF-80-13.2/13.9  
Contract No. 04-0120F4  
{SAS Superstructure}


Caltrans Supervisor:  
Gary Lai  
Senior Bridge Engineer

**Office Work:**

- ❖ **MEP Pre-Team MEP Meeting (Caltrans – Designers).**
  - Cancelled this week.
- ❖ **MEP Meeting (Caltrans – Designers - Contractor).**
  - The meeting was cancelled this week but will be scheduled for next week:
    - Martin Chandrawinata sent out an email summarizing the outstanding issues from the previous meeting and informed everyone of the cancellation of this week's meeting. See attachment #1.
- ❖ **Submittals 739R2 & 909R1 PB Service Platforms / Pull Box Platform.**
  - Discussed the issues involved on the submittal # 739R2 with Ray Morgan and how the attachments are not shown on the shop drawings and also on the contract plan sheets. Discussed the elevation of all the connection points for the service platform which includes the platform support beams and the cross beam that is secured to the OBG structures (Eastbound / Westbound). There seems to be some missing direction as to where to attach to the structures.
  - Shop drawing # 574R02 details for the platform mounting bracket was added to the shop drawings. The detail is a PB detail that is located on the submittal # 739. This needs to be corrected.
- ❖ **Lift 12 Shop drawings Issues.**
  - Submittal # 1081R00 – This sheet should be deleted because the details on this sheet are for the MEP pipe sleeves that are already shown in the submittal Package # 952. Also the detail is not consistent with the contract plans and approved details shown in the other shop drawings. Talked to Victor Altamirano about this issue and yesterday I briefed Dan Turner from TY Lin about this issue.
  - Submittal #606R03 – Has the penetrations for the future light tube feed on the westbound side plate. Again a detail was added to the sheets that are not consistent with the details already approved in the Submittal 952 and other standard sheets in the shop drawing library. These sheets were relined and returned.

RECT\*09 APR 13 #009240





Martin  
Chandrawinata/D04/Caltrans/  
CAGov

03/30/2009 03:13 PM

To Bill Shedd/D04/Caltrans/CAGov@DOT, Grady  
Hart/HQ/Caltrans/CAGov@DOT, Michael  
Travis/HQ/Caltrans/CAGov@DOT, Sandra  
cc kingn@pbworld.com, Saeed  
Shahmirzai/D04/Caltrans/CAGov@DOT, tho@tylin.com,  
cbausone@abfjv.com, syeager@abfjv.com

bcc

Subject No MEP Mtg Tuesday 3/31/09

MEP Team,

Per discussion with Chris Bausone this morning, it was decided that we will not have a meeting tomorrow because some of us will not be here tomorrow and Chris has a doctor's appointment as well. Meeting will resume next Tuesday 4/7/09.

Some updates on MEP progress:

1. Outstanding MEP/OBG RFI is RFI1618R2 - Cable Tray Support Components. Due date 3/30/09.
2. Outstanding MEP submittal:
  - a. SUB909R1 - Architectural Structure Pull Boxes. Target return date 4/10/09.
  - b. Revised response to SUB915 - OBG Steel Barrier Lift 1-6.
3. ABF/FWS are working on the following submittals:
  - a. WQCP for the pipe support
  - b. Pipe Support detail drawings
  - c. Pipe Support Layout Plan
4. ABF indicated that the Ductile Iron pipes will be delivered soon (no confirmed date yet)
5. Outstanding Travellers & Bikepath submittals:
  - a. SUB708R5 - Bikepath Panel Details - due date 3/20/09
  - b. SUB739R2 - Crossbeam Service Platform - due date 3/25/09
  - c. SUB751R1 - WB Traveller Shop Drawings - due date 1/30/09
  - d. SUB781R1 - Traveller Scaffolds SAS EB - Structural Plan & Details - due date 1/30/09
  - e. SUB854R1 - Traveller Scaffolds E2/E3 EB - Structural Plan & Details - due date 3/14/09
  - f. SUB856R1 - Traveller Scaffolds E2/E3 WB - Structural Plan & Details - due date 3/14/09
6. CT and the designers are working on issuing CCO 55, 61, and 70.

Regards,

Martin P. Chandrawinata  
SAS Bridge Construction  
Ph. 510-286-0535  
[www.baybridgeinfo.org](http://www.baybridgeinfo.org)

Consider the environment. Please don't print this e-mail unless you really need to.