



STATE OF CALIFORNIA - DEPARTMENT OF TRANSPORTATION

ENGINEER'S DAILY REPORT

LAN Engineering Consultant

DL 4/13/09

REPORT NO.	DATE	
841 {7-day} { + 210 Project Work Day}	April 02, 2009	M T W T F S S (DAY)
NORMAL WORK HOUR:	WEATHER:	
START: 6:00AM STOP: 3:30PM	SUNNY	
LOCATION :	Construction Field Office : 333 Burma Road, Oakland 94607	
	Working Drawing Campus Office : 375 Burma Road, Oakland 94607	

04-SF-80-13.2/13.9

Contract No. 04-0120F4

{SAS Superstructure}

Caltrans Supervisor:
Gary Lai
Senior Bridge Engineer

Office Work:

❖ **Shop Drawing Work – Lift 12 Priority**

- Worked on listing and tracking all the Lift 12 OBG shop drawings coming in and status of them as to PB review and processing to PMIV.
- Packaged some submittals with comments and sent to Roman Granados in Canada at the Candraft Office covering some of the MEP issues that are coming in the submittals in hopes to prevent more issues in future shop submittals. See Attachment #1.

❖ **OBG Master Penetration Charts.**

- Updating the OBG master MEP penetration charts from the previous week's changes in the status of the shop drawings and china fabrication update.
- Received an updated OBG inventory list from Aaron – Team China.

❖ **Team China – RFI # 1670 Fabrication Issues**

- Gina sent email giving the updated status of the repair being done under RFI #1670. See attachment #3.

❖ **Team China – OBG Penetration Status**

- Gina sent email giving the updated status of the OBG Penetrations. See attachment #4.

Any questions or comments you can reach me at (916) 919-7158. My E-Mail address is Mike.Travis@LANEngineering.com or Michael_Travis@dot.ca.gov

END OF REPORT

Work hours 0530-1600 – 8 hours regular

Attachments:

1. Email - Package of shop submittals with MEP issues to Roman Granados in Canada (Candraft).
2. Emails - OBG plate fabrication inventory list.
3. Email - RFI # 1670 repair status.
4. Email - OBG fabrication penetration status.

SIGNATURE

Name

Michael F. Travis

TITLE

Electrical Engineer – LAN Engineering

REC'D 09 APR 13 1009243

Attachment #1 (1/1)



Michael
Travis/HQ/Caltrans/CAGov
04/02/2009 02:56 PM

To Roman Granados/D04/Caltrans/CAGov@DOT
cc
bcc
Subject SAS SFOBB Shop Drawing Submittals - Michael Travis

Roman,

I sent you some sheets showing the typical problems that are coming in the submittal packages on Gmail.

Username : mep.china@gmail.com

If you didn't get a chance to see them I will send in this package:

Sent April 01, 2009:

 SUB0606R03MFT.pdf  SUB01081R00MFT.pdf  Sub 739R02 Reference Sheets MFT.pdf  Submittal 952 Reference Sheets MFT.pdf

Attached is another submittal that would be beneficial to discuss about the mep issues:

 SUB0574R02MFT.pdf

If you have any questions please me know.

I will be at work early Friday Morning.

Michael Travis
SFOBB Construction Offices
Design Campus Building
375 Burma Road
Oakland Ca. 94607
Phone: 510-808-4618

No verbal contact with Roman yet
Will call him tomorrow.
MFT

Attachment #2 (1/1)

Aaron
Prchlik/D04/Caltrans/CAGov
04/01/2009 07:00 PM

To OBG Inventory
cc
bcc
Subject OBG inventory for week of 3/27/09

For your use



OBG Panel Status 03-27-09dist.xls

Aaron Prchlik
Assistant Structure Representative
Caltrans Toll Bridge Construction
(510) 867-6171 Mobile
Aaron_Prchlik@dot.ca.gov

Reviewing
Updating Master Penetration Charts
MFT



Gina Rizzardo/D04/Caltrans/CAGov

To Michael Travis/HQ/Caltrans/CAGov@DOT, Martin Chandrawinata/D04/Caltrans/CAGov@DOT
cc Bill Shedd/D04/Caltrans/CAGov@DOT

04/02/2009 06:06 PM

bcc

Subject RFI 1670 - Repair Work for 2AE

Greetings,

ZPMC filled the two holes in conflict in Segment 2AE. I've uploaded some pictures to the server. Once the repair to the floorbeam tab is completed and passes 100% UT as prescribed in RFI then the fix will be considered acceptable.

Gina Rizzardo
Structures Construction
SF/OBB-SAS
136-1187-1856

Photos sent by Team China
2AE repair under RFI # 1670
3-top photos / 1-bottom photo
MFT



Attachment #4 (1/1)



Gina Rizzardo/D04/Caltrans/CAGov

04/02/2009 09:59 PM

To Michael Travis/HQ/Caltrans/CAGov@DOT, Martin Chandrawinata/D04/Caltrans/CAGov@DOT
cc Bill Shedd/D04/Caltrans/CAGov@DOT

bcc

Subject MEP Penetrations 3/30 - 4/3

TOWER

No new penetrations.

OBG

3AW, SP1 – 2 penetrations

4AW, SP3 – 1 penetration

5AW, SP 409 – 1 penetration

Gina Rizzardo
Structures Construction
SF/OBB-SAS
136-1187-1856

Verified
Updated Master Penetration Charts
MFT