

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 847
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 1075
Form HC-10A (Rev. 6/80)	04-0120F4	Date	04/08/09

Inspectors Hours	Start	0630	Stop	1500
Shift Hours	Start	0630	Stop	1500

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR - ABFJV

HOURS - ITEM NO.

EQUIPMENT AND/OR LABOR:			Item 48 - Bar Reinforcing Steel (Bridge)									IDLE OR DOWN	REMARKS	
Equ ip. #	N O · M E N	DESCRIPTION (Of Equipment or Labor)											Name	Contractor
		Regional Steel												
1	1	General Foreman	8										Bognaes, Bob	RSC
2	1	Ironworker	8										Gomez, Antonio	RSC
3	1	Ironworker	0										Cervanes, Toribio	RSC
4	1	Ironworker	0										Pelayo, Jose	RSC
5	1	Ironworker	0										Rodriguez, Jose	RSC

Weather: Cloudy, cold, Hi 65 F Lo 50 F.

Description of Operation:

ABF

- See L. Mathur and M. Bruce diary for labor, equipment and remarks.

Daily for Regional Steel

- RSC torqued #19 hairpin couplers on southeast face for closure pour rebar.

NOTES:

- RSC used torque wrench 2008/263939.
- RSC torqued 260 #19 couplers today.

Office

- Wrote diaries.
- Misc job related office tasks.
- Review & responded to email.

Inspector:

Pamela Gagnier



Trans Engineer (C)/Asst. Struct. Rep