

Job Stamp 04-0120F4 SFOBB SAS
-------------------------------------

Const. Calendar: 826  
Project Work Day No.: 1036

Date	<u>03/18/2009</u>			
Inspectors	Start	11:50	Stop	12:40
Hours				
Shift Hours		<u>07:00</u>		<u>15:30</u>

ASSISTANT RESIDENT ENGINEER'S **CONTRACTOR – ABFJV**

**Weather:** Partly overcast to sunny with mild temperature – Hi 69°F Low 49°F (per weather.com forecast)

**Description of Operations @ W2 Cap Beam:**

**ABF**

- Continued to remove east bulkhead forms near W2W using scaffolds which was moved with the crane.
- Continued to remove steel members used for the W2E deviation saddle forms and the access scaffolds on the south end of the soffit near the deviation saddle forms.
- Continued to cut double channels and steel plates used for the W2W deviation saddle formwork.

**Office work:**

- Reviewed post-tensioning and grouting specifications and began to create checklists for these upcoming operations at the W2 cap beam.
- Wrote today's diary.

**Inspector:**

Matt Bruce Matt Bruce Transportation Engineer (D)