

Job Stamp 04-0120F4 SFOBB SAS

Const. Calendar: 828

Project Work Day No.: 1038

Date 03/20/2009

Inspectors	Start	12:40	Stop	13:30
Hours				
Shift Hours		07:00		15:30

ASSISTANT RESIDENT ENGINEER'S **CONTRACTOR – ABFJV**

Weather: Sunny with mild temperature – Hi 67°F Low 49°F (per weather.com forecast)

Description of Operations @ W2 Cap Beam:

ABF

- Continued to remove east bulkhead forms near W2W using scaffolds which was moved with the crane.
- Continued to cut double channels and steel plates used for the W2W deviation saddle formwork.
- Continued stripping formwork and cleaning the W2W seismic joint blockout.

Office work:

- Reviewed stressing calculations for transverse tendons in the W2 cap beam.
- Wrote todays diary.

Inspector:

Matt Bruce Matt Bruce Transportation Engineer (D)