



STATE OF CALIFORNIA - DEPARTMENT OF TRANSPORTATION
ENGINEER'S DAILY REPORT
LAN Engineering Consultant

bda- 5/4/09

REPORT NO.	DATE	M T W T F S S (DAY)
848 (7-day) { + 210 Project Work Day }	April 09, 2009	M T W T F S S
NORMAL WORK HOUR:	WEATHER:	
START: 6:00AM STOP: 3:30PM	SUNNY	
LOCATION :		
Construction Field Office :	333 Burma Road, Oakland 94607	
Working Drawing Campus Office :	375 Burma Road, Oakland 94607	

04-SF-80-13.2/13.9
Contract No. 04-0120F4
{SAS Superstructure}

Caltrans Supervisor:
Gary Lai
Senior Bridge Engineer

Office Work:

- ❖ **Safety Tailgate Meeting / SAS Staff Meeting – SAS Conference Room 8:00 AM.**
 - Safety Tailgate meeting was held this morning.
 - Staff Meeting followed the safety meeting.
- ❖ **Shop Drawing Work – Lift 12 Priority**
 - Working on the shop drawings with the PB design group to expedite the Lift 12 shop submittals.
- ❖ **OBG Master Penetration Charts.**
 - Updating the OBG master MEP penetration charts from the previous week's changes in the status of the shop drawings and china fabrication update.
- ❖ **Submittals 739R2 & 909R1 PB Service Platforms / Pull Box Platform:**
 - The design group is still working on the submittal package and making changes which would be captured in the CCO # 55.
 - Received an email from the Electrical Sub-contractor about a fabrication facility that can produce the special pull boxes located at roadway level that will interconnect the OBG to the Tower. The fabrication facility is a UL Listed manufacturer. This would mean the pull boxes can be fabricated under a UL label. See attachment.
 - The sub-Contractor agreed to develop a submittal package with the details specified in the contract documents. Any issues to the fabrication documents will be sent to the Design group for clarification.

*Any questions or comments you can reach me at (916) 919-7158. My E-Mail address is
Mike.Travis@LANEngineering.com or Michael_Travis@dot.ca.gov*

END OF REPORT

Work hours 0530-1600 – 8 hours regular

Attachments:

1. **Emails - Covering Pull Box Platform fabrication.**

SIGNATURE

Name

Michael F. Travis

TITLE

Electrical Engineer – LAN Engineering

REC'D 09 MAY 07 #009432

 The sender of this message has requested a read receipt. [Click here to send a receipt.](#)

Mike Travis

From: Anna Lee [ALee@Bleyco.com]

Sent: Wed 4/8/2009 3:56 PM

To: 'Chris Bausone'

Cc: Mike Travis; 'Bill Shedd'

Subject: Gaylord Manufacturing

Attachments:

Attachment #1 (1/1)

Chirs,

FYI, Gaylor Mfg is a UL listed shop.

Anna

Electrical Sub-Contractor verification
Gaylor Mfg. in a UL Listed Manufacturer.

This manufacturer could be a possible manufacturer of the Special Pull
Boxes indicated in the contract documents on sheet 271/1204 (E-264A)