

OK

Job Stamp  
04-0120F4  
SFOBB SAS

Const. Calendar Day No. 830  
Project Work Day No. 1040  
Date 03/23/2009  
Shift Hours Start 7:00 Stop 3:30 PM  
Inspector Shift 7 AM to 3:30 PM

ASSISTANT RESIDENT ENGINEER'S CONTRACTOR - ABFJV

EQUIPMENT AND/OR LABOR:			HOURS - ITEM NO.										REMARKS			
			#38 Str. Concrete, Bridge	# 48 Bar Reinforcement Steel												IDLE OR DOWN
Equip. #	NO. MEEN	DESCRIPTION (Of Equipment or Labor)														
1	1	Gen. Foreman													Terry Cronk	ABF E2
2	1	Laborer	8												Jose Molina	ABF
3	1	Laborer	8												Rigiberto Campos	ABF
4	1	Pile Driver J/M	8												Audre Hudson	ABF
5	1	Pile Driver/Welder	8												Henry Wheat	ABF
6	1	Elevator Operator	8												Howard Schroyer	ABF
7	1	Pile Driver Foreman	8												Nigel Lohse	ABF
8	1	Pile Driver	8												Aaron Gilpatrick	ABF
9	1	Pile Driver	8												Andrew Adams	ABF
10	1	Pile Driver	8												Kurt Chaisson	ABF
11	1	Pile Driver	8												Jesse Johnasen	ABF
12	1	Crane Operator	8												Dale Thomas	ABF
13	1	Operator Apprentice/oiler	8												Ross Scott	ABF
14	1	Pile Driver	8												Abasi Delley	ABF
15	1	Labor										8			Joseph Ruiz	ABF off/sick
16	1	Pile Driver	8												George Mcneil	ABF
17	1	Pile Driver	8												Richie Yambo	ABF moved from E2
	1	Crane	8													ABF
	1	1 <sup>st</sup> Man Lift S-125														Hertz Rental
	1	Lincoln Vantage Welding M/C 768-50-4005														ABF top
	1	Lincoln Vantage Welding M/C 768-50-4009										8				ABF
	1	Lincoln Vantage Welding M/C 768-30-4032										8				ABF
	1	Lincoln Vantage Welding M/C 768-30-4014														ABF
	1	MQ Power Generator 220	8													ABF Main power
	1	MQ Whisper Watt 7000 549-07-5006														ABF
	1	MQ Whisper Watt 7000 549-20-4007														ABF

1	MQ Whisper Watt 7000 549-20-4044										8		ABF
1	Ingersoll Rand Air compressor 20-2183										8		ABF central
1	Ingersoll Rand Air Compressor 006-18-4293										8		ABF
1	Ingersoll Rand Air Compressor 185R										8		ABF
1	Ingersoll Rand Air Compressor 006-18-4297										8		ABF
1	Ingersoll Rand Flood Lights 536-40-6831												ABF
1	Genie 541-4000N Flood Lights 536-40-7044												ABF
1	Genie 541-4000N Flood Lights 536-40-4839												ABF
1	Genie 541-4000N Flood Lights 536-40-4843												ABF
1	Genie 541-4000N Flood												ABF
1	Genie 541-4000N Flood												ABF
1	Forklift Hertz Rental 544D-10	8											ABF
1	Pickup	8											ABF
1	Elevator	8											ABF

**Weather:** Sunny clear morning, cold morning, 36 F low 58 F high, windy in the morning.

#### **Description of Operation:**

ABF continues working on post pour works.

ABF is working on clean up at ground.

ABF completed removing most of the form work on south side and south near the Deviation Saddle and continues to remove formwork on east face.

ABF continues removing formwork near the North Deviation Saddle.

ABF is removing the form support framing on the south & north sides using the crane.

ABF is using scaffolding east side to remove formwork.

The scaffolding is moved from place to place using the crane.

ABF is removing foam and chipping away concrete from the barrier rail areas.

Abf is removing plywood form work from the various blockouts for Hinge K and Transverse Tendons.

#### **Additional Work at or outside of the W2 Site:**

- CC Myers continues to work on foundations near W3.
- CC Myers has erected few Towers for the South Side Detour. They continue to erect additional towers.
- ABF continues to erect truss from Temporary Tower C to Tower Temporary Tower D at T1. There remains lot of holes to be closed along the walkway between C and D.
- Attended Gil's Staff Meeting at 8 AM.
  - David Bradd continues sick.
  - Pamela is off
  - Lalit, Matt, Gil, Saman, Masoud, Art & Jason attended the meeting.
  - W2 stressing may commence in 1-2 months.
  - Lowering of falsework to commence. As built will be done in 1-2 weeks. Masoud to work part time on TT after As Built are done.
  - Temporary tower will need 2 to 3 people only lately
  - Gil reviewed policies on OT, FL and Safety Issues.

- o Lalit informed that ABF does not have toe Board on railing around the W2. Art mentioned that an object fell from top of W2 and just missed his head. Nigel was there that time. We will be informing Steve about this to install toe boards.
- o Piling continues on Temporary Tower G. They may be done with piling by end of April.
- o Art informed that ABF has worked over the week end without informing him.
- o ABF foreman was wearing hiking boots. They need Safety Boots.
- o Gil informed that in the Seniors Meeting, Gary Pursell and Rick Morrow asked that we cooperate with ABF to get the job moving.
- o We are part of the solution.
- o We should let the contractor work within his mans and methods.
- o We can not let ABF go under.
- o We will not compromise the quality.
- o Art informed that they used Manila Rope without informing us creating an unsafe condition.
- o Gil asked to send letter to ABF.

Lalit Mathur, P.E. *AK Mathur* Trans Engineer (D)/Asst. Struct. Rep

FOREMAN'S DAILY TIME SHEET

DATE: **3-23-09**

FOREMAN: **NIGEL LOHSE**

JOB NO.: **660110**


First Work Period Times

Start: **7:00** Finish: **12:00**

Operations Cease

Start: **12:40** Finish: **3:30**

Second Work Period Times



WEATHER: **Clear**

M T W TH F SA S

NAME	CLASSIFICATION	WORK DESCRIPTION	Wz	Strip wood forms	strip steel forms	COST CODE	
						TOTAL HOURS	↓
LOHSE, NIGEL	PDR						
ADAMS, A.	PDR						
CHAISSON, K.	PDR						
GILPATRICK, ARON	PDR						
HUDSON, A.L.	PDR						
JOHANSEN, J.	PDR						
MCNEIL, G.A.	PDR						
WHEAT, HENRY	PDR						
DELLEY, ABASI	PDR						
<b>Yambe, Rickie</b>							

SUPERVISOR'S DAILY REPORT

BREAKS AND MEALS	
Were employees afforded an opportunity for the morning rest period?	Y <input checked="" type="radio"/> N <input type="radio"/> If No explain:
Were employees afforded an opportunity for the scheduled meal period?	Y <input checked="" type="radio"/> N <input type="radio"/> If No explain:
Were employees afforded an opportunity for the afternoon rest period?	Y <input checked="" type="radio"/> N <input type="radio"/> If No explain:
ACCIDENTS & INCIDENTS	

EQUIPMENT REPORT	
EQUIPMENT NO.	DESCRIPTION
	<b>Lieberherr</b>
	<b>Gradaff</b>
ISSUES/REPAIRS	

