

GU

Job Stamp
04-0120F4
SFOBB SAS

Const. Calendar Day No. 845
Project Work Day No. 1055
Date 04/07/2009
Shift Hours Start 7:00 Stop 3:30 PM
Inspector Shift 7 AM to 3:30 PM

ASSISTANT RESIDENT ENGINEER'S CONTRACTOR - ABFJV

HOURS - ITEM NO.													
EQUIPMENT AND/OR LABOR:			#38 Str. Concrete, Bridge	# 48 Bar Reinforcement Steel							IDLE OR DOWN	REMARKS	
Equip. #	N O M E N	DESCRIPTION (Of Equipment or Labor)										Name	Contractor
1	1	Gen. Foreman										Terry Cronk	ABF E2
2	1	Laborer	8									Jose Molina	ABF
3	1	Laborer	8									Rigiberto Campos	ABF
4	1	Pile Driver J/M	8									Audre Hudson	ABF
5	1	Pile Driver/Welder	8									Henry Wheat	ABF
6	1	Elevator Operator	8									Howard Schroyer	ABF
7	1	Pile Driver Foreman	8									Nigel Lohse	ABF
8	1	Pile Driver	8									Andrew Adams	ABF
9	1	Pile Driver	8									Kurt Chaisson	ABF
10	1	Pile Driver										Jesse Johnsen	ABF
11	1	Crane Operator	8									Dale Thomas	ABF
12	1	Operator Apprentice/oiler										Ross Scott	ABF
13	1	Pile Driver								8		Abasi Delley	ABF Pier 7
14	1	Labor	8									Joseph Ruiz	ABF
15	1	Pile Driver	8									George Mcneil	ABF
16	1	Pile Driver								8		Richie Yambo	ABF Pier 7
17	1	Labor	8									Pedro Garod 253	ABF new labor
18	1	Labor	8									Danny Schwartz 221	ABF new labor
19	1	Labor	8									Igndcic Garcia 251	ABF new labor
	1	Crane	8										ABF
	1	1 st Man Lift S-125											Hertz Rental
	1	Lincoln Vantage Welding M/C 768-50-4005											ABF top
	1	MQ Power Generator 220	8										ABF Main power
	1	MQ Whisper Watt 7000 549-20-4007											ABF
	1	Ingersoll Rand Air compressor 20-2183								8			ABF central
	1	Forklift Hertz Rental 544D-10	8										ABF

