

Q/TZ

RESIDENT ENGINEER'S DAILY REPORT - FILE CAT. 45
 ASST. RESIDENT ENGINEER'S DAILY REPORT - FILE CAT. 46

REPORT NO.: 863/1063	DATE: 04/24/2009	DAY: Friday
NORMAL SHIFT: 0730 - 1600	TEMPERATURE: High: 60 °F	Low: 47 °F
WEATHER: AM- overcast, cool, westerly breeze	PM- clear, cool, breezy	

Activities:

ABF - continuing to unload material from ZPMC from barges to dock at Pier 7. Crew continuing to assemble FSE8-FSE11; including walkway finishing, bolt-up finishing; pedestal installation.

TDJ - continuing welding pile-frame shear plates on plumb piles, north driving frame, TT G.

~1100 - voice-mail to J.Callaghan requesting update on ABF activities. No response.

~1130 - e-mail to J. Callaghan requesting update on ABF activities.


~1205 - ph. Conv'n with K.Quillin (ABF) I asked her if ABF would be grouting at AW and BW baseplates this weekend. She stated that ABF would be forming for grouting at AW and BW, but not grouting this weekend. No ABF activity planned for Pier 7; no other work to be performed by ABF crews on the water.

~1210 - confirmed by phone with Jerry Kent that ABF will not be performing temp tower work at Pier 7 or on site this weekend. Should have approx 7 personnel performing barge prep work on Saturday.

1410 - J. Callaghan responded to e-mail. Confirmed that ABF activities would be as K. Quillin and J. Kent had stated.

Drop vehicle 7003533 at Shop 2402 for PM. Picked up vehicle 1097, PM complete. Misc. admin.

SIGNATURE: _____


Mark Vilcheck

TITLE: Assistant Structure Representative

REC'D *09 MAY 07 #009472

CEM4501