

JW

Job Stamp  
04-0120F4  
SFOBB SAS

Const. Calendar Day No 863  
Project Work Day No. 1073  
Date 04/24/2009  
Shift Hours Start 6:30 Stop 4:30  
Inspector Shift 6:30 AM to 4:30 PM

ASSISTANT STRUCTURAL  
REPRESENTATIVE.

CONTRACTOR - ABFJV

EQUIPMENT AND/OR LABOR:		HOURS - ITEM NO.								REMARKS		
Equip. #	NO. MEAN	DESCRIPTION (Of Equipment or Labor)	Regular	Over Time	Surveying					IDLE OR DOWN	Name	Contractor
	1	Temp tower G North										
		DB # 5 marine barge										
		APE 600 Vibration Hammer										
		Delmag 100 Diesel Hammer										
		Foreman	8								Terry Murray	Traylor Dutra
		Pile Driver	8								Gilbert Moya	Traylor Dutra
		Pile Driver	8								Adam Price	Traylor Dutra
		Pile Driver	8								Ventura Ochoa	Traylor Dutra
		Pile Driver	8								Robert Utley	Traylor Dutra
		Pile Driver									Lee Tacker	Traylor Dutra
		Pile Driver									Danny Vega	Traylor Dutra
		Pile Driver									Stephen McGrew	Traylor Dutra
		Pile Driver									Jake Lavash	Traylor Dutra
		Pile Driver									Gary Lewis	Traylor Dutra
		Pile Driver	8								Travis Logsdon	Traylor Dutra
		Pile Driver	8								Richard Heibert	Traylor Dutra
		Pile Driver	8								Todd Labar	Traylor Dutra
		Pile Driver	8								Richard Heibert J	Traylor Dutra
		Pile Driver									Daniel Adams	Traylor Dutra
		Pile Driver									Daniel	Traylor Dutra
		Operator									Joe Boracci	Traylor Dutra
		Operator	8								Kurt Dillard	Traylor Dutra
		Operator									Steve Gordon	Traylor Dutra
		Operator									Bud Germany	Traylor Dutra

**Weather:** Cloudy, Sunny 55 F

**Description of Operation:**

**Footing G North**

1. For laborers overtime and equipment list please see Thanh Le's diary for the day shift and Ron Martin's diary for night shift.
2. Removal of wooden platform and extended walkway from the lower section of G North node frame.
3. Setting walkway and platforms with guardrails around the upper edge of G North Node frame. This platform provides easy access for welders to far side of battered piles.
4. I worked 2.00 hours overtime covering the contractors operation.
5. Miscellaneous work.

**Additional Work on/off site:**

**Inspector:**

Masoud Modanlou  Trans Engineer (C)/Asst. Struct. Rep