

Weather: Sunny 65 F

Description of Operation:

Footing G North

1. Setting form around tower A and tower B North base plates. Access to tower B was not possible from CCM job site since, there was a crawling crane blocking the roadway and ongoing overhead activities for South side detour. Therefore, ABF laborer tried to climb down the steep gorge at east of tower A to reach to tower B North footing but I didn't let them to climb down since it was very unsafe. They carried there forming material and tools by the stair way provided for accessing tower A North footing.
2. I worked 8.00 hours overtime covering the contractors operation.

Additional Work on/off site:

Inspector:

Masoud Modanlou



Trans Engineer (C)/Asst. Struct. Rep