

Job Stamp  
04-0120F4  
SFOBB SAS

Const. Calendar Day No 866  
Project Work Day No. 1076  
Date 04/27/2009  
Shift Hours Start 6:30 Stop 4:30  
Inspector Shift 6:30 AM to 4:30 PM

ASSISTANT STRUCTURAL  
REPRESENTATIVE.

CONTRACTOR - ABFJV

EQUIPMENT AND/OR LABOR:		HOURS - ITEM NO.										REMARKS		
Equip. #	NO. MEAN	DESCRIPTION (Of Equipment or Labor)	Regular	Over Time	Surveying							IDLE OR DOWN	Name	Contractor
	1	Temp tower G North												
		DB # 5 marine barge												
		APE 600 Vibration Hammer												
		Delmag 100 Diesel Hammer												
		Foreman	8	2									Terry Murray	Traylor Dutra
		Pile Driver	8	2									Gilbert Moya	Traylor Dutra
		Pile Driver	8	2									Adam Price	Traylor Dutra
		Pile Driver	8	2									Ventura Ochoa	Traylor Dutra
		Pile Driver	8	2									Robert Utley	Traylor Dutra
		Pile Driver	8	2									Lee Tacker	Traylor Dutra
		Pile Driver	8	2									Danny Vega	Traylor Dutra
		Pile Driver	8	2									Stephen McGrew	Traylor Dutra
		Pile Driver	8	2									Jake Lavash	Traylor Dutra
		Pile Driver	8	2									Gary Lewis	Traylor Dutra
		Pile Driver	8	2									Travis Logsdon	Traylor Dutra
		Pile Driver	8	2									Richard Heibert	Traylor Dutra
		Pile Driver											Todd Labar	Traylor Dutra
		Pile Driver	8	2									Richard Heibert J	Traylor Dutra
		Pile Driver											Daniel Adams	Traylor Dutra
		Pile Driver	8	2									Randall Lesley	Traylor Dutra
		Operator	8	2									Joe Boracci	Traylor Dutra
		Operator	8	2									Kurt Dillard	Traylor Dutra
		Operator											Steve Gordon	Traylor Dutra
		Operator											Bud Germany	Traylor Dutra

**Weather:** Cloudy, Sunny 55 F

**Description of Operation:**

**Footing G North**

1. Installing collar and formwork for annulus of plumb piles at G - North node frame for grout pour.
2. Setting bridge between G - South node frame and G - North node frame and securing it by welding steel brackets to south and North node frames to prevent possible movement.
3. Cut offs of top of plumb piles at G-North node and battered piles at G- South node.
4. I worked 2.00 hours overtime covering the contractors operation.
5. Miscellaneous work.

**Additional Work on/off site:**

**Inspector:**

Masoud Modanlou  Trans Engineer (C)/Asst. Struct. Rep