

Job Stamp  
04-0120F4  
SFOBB SAS

Const. Calendar Day No 849  
Project Work Day No. 1059  
Date 04/10/2009  
Shift Hours Start 6:30 Stop 3:00  
Inspector Shift 6:30 AM to 3:00 PM

*afv*

ASSISTANT STRUCTURAL  
REPRESENTATIVE.

CONTRACTOR – ABFJV

EQUIPMENT AND/OR LABOR:		HOURS - ITEM NO.										REMARKS				
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	Cross beam false work	Over Time	Class A finish	Surveying	PT & H T R ducts							IDLE OR DOWN	Name	Contractor
		1														
		<b>E2 - FOOTING</b>														
	1	Foreman	8												Terry Cronk	ABF
	1	Pile Driver	8												Allen Briney	ABF
	1	Pile Driver	8												Luke Paulk	ABF
	1	Pile Driver	8												Harry Wheat	ABF
	1	Pile Driver	8												Carl Niesly	ABF
	1	Pile Driver	8												Jamal Whitney	ABF
	1	Laborer			8										Rafael Onate	Conco
	1	Mason			8										Jose Garza	Conco
	1	Oiler	8												Doug Greene	ABF
	1	Crane Operator	8												Tom Gutierrez	ABF
	1	Laborer	8												Byron Contreras	ABF
	1	Compressor													Ingersoll-Rand	ABF
	1	D.B. Crane													Manitowoc	ABF
	1	Skiff											idle		Lobell	ABF
	1	Flexy float														ABF
	1	Barge													Westar 1	ABF
	2	Crane barge RT160													Mobile Crane	ABF
	1	Crane Operator	8												Brad Buffalow	ABF
	1	Deck hand	8												Theo Rohr	ABF
	3	Generator													25 - 100 KW	ABF

**Weather:** Partial cloudy 60 F

**Description of Operation:**

**E2 Footing**

1. Class A finish of concrete at south east of cross beam.
2. Removing intermediate cross bracing at mid section of false work.
3. Removing False work pipe columns
4. Removing sand jack boxes
5. Securing false work columns by tying them with steel ropes and come along to soffit deck for safe removal of intermediate cross bracings around North pier column.
6. ABF pile driver cut the sand jacks' anchor bolt by torch and leaving half of it into the concrete; I reminded him all sand jacks anchor bolts need to be removed completely and the one which are cut in half shall be removed as well.
7. Miscellaneous work.

**Additional Work on/off site:**

**Inspector:**

Masoud Modanlou  Trans Engineer (C)/Asst. Struct. Rep