

MW

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 860
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 1070
Form HC-10A (Rev. 6/80)	04-0120F4	Date	4/21/2009

Weather: Clear and cool (AM)
Sunny and hot (PM)

Inspectors Hours Start 0630 Stop 1700

Shift Hours Start 0630 Stop 0630

ASSISTANT STRUCTURE REP.
JASON WILCOX

CONTRACTOR – TRAYLOR DUTRA JV

HOURS - ITEM NO. 8												
EQUIPMENT AND/OR LABOR:			REGULAR	OVERTIME	DOUBLE TIME	NIGHT PAY					IDLE OR DOWN	REMARKS
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)										
		Traylor Dutra										Name Contractor

Description of Operation:

Erect Temporary Towers: 24 hour shift for placing TTGN

FIELD WORK:

Temp Tower G North:

This morning there were two pile tops up in the air and the splice welds completed. By the end of the day there was a third pile top in place. The crew did not want to start on the fourth pile top because if they did, the night shift would not have anything to do since they can not drive piles at night. If everything goes well they will have the fourth pile completed by morning and pile driving will begin tomorrow morning.

The 24 hour operation continues throughout the day today. Thanh Le will be observing the morning and Masoud Modanlou will be observing the late morning to late afternoons operation.

See Thanh Le's diary for the personnel and equipment for the day. Masoud Modanlou was on site in the afternoon to cover the operation as well. Ron Matin observed the evenings operation.


OFFICE WORK:

- Reviewed diaries
- Prepared for hosting the Safety Meeting this upcoming Thursday April 23, 2009.

OVERTIME: Accrued 2 hours of overtime covering the Contractors operations in the afternoon.

Inspector:

Jason Wilcox



Transportation Engineer (D)/Asst. Structure Rep.