

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 862
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 1072
Form HC-10A (Rev. 6/80)	04-0120F4	Date	4/23/2009

Weather: Overcast and cool (AM)  
Sunny (PM)

Inspectors Hours Start 0630 Stop 1700

Shift Hours Start 0630 Stop 1700

ASSISTANT STRUCTURE REP.  
JASON WILCOX

**CONTRACTOR – TRAYLOR DUTRA JV**

HOURS - ITEM NO. 8												
EQUIPMENT AND/OR LABOR:			REGULAR	OVERTIME	DOUBLE TIME	NIGHT PAY					IDLE OR DOWN	REMARKS
Equip. #	N O M E N	DESCRIPTION (Of Equipment or Labor)										
		Traylor Dutra										Name Contractor

**Description of Operation:**  
**Erect Temporary Towers: TTGN placement**

**FIELD WORK:**

The North node of Tower G was jacked up off the flexi float barge, which was removed, and then lowered down into final position for connection plate welding. The surveyors were on site to assist in placing the frame. Welding was started, but not much was done because they wanted to leave some work for the night shift to perform.

See the diaries of Thanh Le, Masoud Modanlou, and Ron Matin for details on equipment and labor.

**OFFICE WORK:**

- Presentation during the Safety Standdown
- Review Submittal 1123R00 – “Temporary Works Erection Plan.”
- Attended the 1500 hours Designers Meeting in the Working Drawings Campus.

**OVERTIME:** Accrued 2 hours of overtime covering the Contractors operations and attending the Designers Meeting.

**Inspector:**

Jason Wilcox

A handwritten signature in blue ink, appearing to read 'Jason Wilcox', is written over a horizontal line.

Transportation Engineer (D)/Asst. Structure Rep.