

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 863
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 1073
Form HC-10A (Rev. 6/80)	04-0120F4	Date	4/24/2009

Weather: Overcast and cool (AM)  
Partly cloudy (PM)

Inspectors Hours Start 0630 Stop 1700

Shift Hours Start 0630 Stop 1700

ASSISTANT STRUCTURE REP.  
JASON WILCOX

**CONTRACTOR – TRAYLOR DUTRA JV**

HOURS - ITEM NO. 8											REMARKS		
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	REGULAR	OVERTIME	DOUBLE TIME	NIGHT PAY					IDLE OR DOWN	Name	Contractor
		Traylor Dutra											
EQUIPMENT AND/OR LABOR:													

**Description of Operation:**  
Erect Temporary Towers: TTGN placement

**FIELD WORK:**

The work during the day for TTGN is minimal, since they wanted to leave some work for the night shift. The night shift will weld the connection plates for the four plumb piles.

The bridge that spans the gap between the North and South node is being worked on throughout the day by the day crew. They are planning to pick and set the bridge on Monday.

See the diaries of Thanh Le, Masoud Modanlou, and Ron Matin for details on equipment and labor.

**OFFICE WORK:**

- Reviewed diaries
- Reviewed Submittal 1123R00 – “Temporary Works Erection Plan.”

**OVERTIME:** Accrued 2 hours of overtime covering the Contractors operations.

**Inspector:**

Jason Wilcox

Transportation Engineer (D)/Asst. Structure Rep.