

612

STATE OF CALIFORNIA - DEPARTMENT OF TRANSPORTATION  
**RESIDENT ENGINEER'S DAILY REPORT**  
**ASST. RESIDENT ENGINEER'S DAILY REPORT**  
CEM-4501 (REV 11/92) CT# 7541-3506-1 (Modified For Field Office Use)

JOB STAMP  
04-0120F4  
04-SF-80-13.2/13.9  
SFOBB-ESSSP  
Self-Anchored Suspension Span

- RESIDENT ENGINEER'S DAILY REPORT - FILE CAT. 45
- ASST. RESIDENT ENGINEER'S DAILY REPORT - FILE CAT. 46

---

REPORT NO.: 869/1079	DATE: 04/30/2009	DAY: Thursday
NORMAL SHIFT: 0730 - 1600	TEMPERATURE: High: 63 °F	Low: 50 °F
WEATHER: AM- mostly cloudy, cool	PM- m. cloudy, mild	

---

*Contractor activities:*

*ABF -Crew preparing for pick of Truss 6E, FSE11-FSE12; mobilizing material barge and ringer crane barges to site.  
TDJ - continuing work at TTG, including bolt-up of connecting "bridge" and stabbing of batter pile bottom sections at TTG north node.*

Conv'n w/ J.Wilcox, M.Modanlou re: ABF and TDJ activities. MM to observe ABF activities. T.Le assigned to TTG for TDJ activities.


Continued review of Submittal 1123R00, including research of Submittal 1036R00.

Conv'n w/ G. Klebanov and M. Woods regarding staffing.

Conv'n w/ M.Woods regarding RFI 1731R00.

1500 - TT Design Mtg. @ WDC. See mtg. minutes.

---

SIGNATURE:   
Mark Vilcheck

TITLE: Assistant Structure Representative

REC'D 09 MAY-11 #009502