

JW

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 798
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 1008
Form HC-10A (Rev. 6/80)	04-0120F4	Date	02/18/2009

Inspectors Hours	Start	0630	Stop	1700
Shift Hours	Start	0630	Stop	1700

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR - ABFJV

THANH V LE

		HOURS - ITEM NO.												
		Regular	OT									REMARKS		
												Name	Contractor	
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)												
		Foreman	8	0									Terry Murray	Traylor Dutra
		Pile driver Journeyman	8	0									Gilbert Moya	Traylor Dutra
		Pile driver Journeyman	8	0									Price Adam	Traylor Dutra
		Operator	8	0									Joseph Boracchi	Traylor Dutra
		Pile driver Journeyman	8	0									Ventura Ochoa	Traylor Dutra
		Pile driver Journeyman	8	0									Robert Utley	Traylor Dutra
		Pile driver Journeyman	8	0									Lee Tacker	
		Pile driver Journeyman	8	0									Danny Vega	Traylor Dutra
		Pile driver Journeyman	8	0									Stephen Mc Grew	Traylor Dutra
		Pile driver Journeyman	8	0									Jake Lavash	Traylor Dutra
		Pile driver Journeyman	8	0									Gary Lewis	Traylor Dutra
		Operator	8	0									Bud Germany	Traylor Dutra
		Operator	8	0									Steve Gordon	Traylor Dutra
		Pile driver Journeyman	8	0									Travis Logsdon	Traylor Dutra
		Operator	8	0									Kurt Dillard	Traylor Dutra
		Pile driver Apprentice	8	0									Richard Heibert J.	Traylor Dutra
		Pile driver Journeyman	8	0									Todd Labar	Traylor Dutra
		Pile driver Journeyman	8	0									Richard Heibert	Traylor Dutra
		Pile driver Journeyman	8	0									Adams Daniel	Traylor Dutra
		Pile driver Journeyman	8	0									Randall Lesley	Traylor Dutra
DB-5		Derrick Barge crane	8											
Big Digger		Marine barge	8											
Morty		Marine barge	8											
		Delmag 100											IDLE	
		APE 600 - Vibrator											IDLE	
217			8											
L437	1	Multiquip Generator	8											
L478	1	Multiquip Generator											IDLE	

L270	1	Sullivan-Palatek Air Compressor	8														
	2	Red-D-Arc DC600 Welding Machines	8														
P242	1	Manlift															IDLE
L624	1	Light Station															IDLE
L625	1	Light Station															IDLE
L626	1	Light Station															IDLE
L629	1	Light Station															IDLE

Weather: Partly Cloudy Hi 67 °F, Lo 46 °F.

Description of Operation:

1. Temporary Tower G: Essembly driving frame G at Berth 7.

Activities:

1. Office work:
 - Review plans, special provisions, RFI and ABF submittals for TTF and TTG
2. Field work:
 - A. TTF North:
 - a. Big Digger crew continued demobilizing TTF North. The crew continued removing access platforms and working platforms of the top deck. The crew installed safety handrail on top deck of TTF North.
 - B. Berth 7:
 - a. DB 5 crew continued drilling and bolting bottom deck, and welder crew continued installing jacking system attachment.
 - b. Carpenter crew installed working platform at top deck.
3. Conversation and discussion:
4. Overtime reason:

Thanh V Le  Trans Engineer (D)/Asst. Struct. Rep