

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 800
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 1010
Form HC-10A (Rev. 6/80)	04-0120F4	Date	02/20/09, 02/21/09

Inspectors Hours	Start	0630 Fri	Stop	0600 Sat
Shift Hours	Start	0630 Fri	Stop	0600 Sat

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR - ABFJV

THANH V LE

HOURS - ITEM NO.

EQUIPMENT AND/OR LABOR:			HOURS - ITEM NO.								REMARKS		
Equip. #	N O M E N	DESCRIPTION (Of Equipment or Labor)	Regular	OT							IDLE OR DOWN	Name	Contractor
		Foreman	8	2								Terry Murray	Traylor Dutra
		Pile driver Journeyman	8	2								Gilbert Moya	Traylor Dutra
		Pile driver Journeyman	8	2								Price Adam	Traylor Dutra
		Operator	8	2								Joseph Boracci	Traylor Dutra
		Pile driver Journeyman	8	2								Ventura Ochoa	Traylor Dutra
		Pile driver Journeyman	8	2								Robert Utley	Traylor Dutra
		Pile driver Journeyman	8	2								Lee Tacker	
		Pile driver Journeyman	8	2								Danny Vega	Traylor Dutra
		Pile driver Journeyman	8	2								Stephen Mc Grew	Traylor Dutra
		Pile driver Journeyman	8	2								Jake Lavash	Traylor Dutra
		Pile driver Journeyman	8	2								Gary Lewis	Traylor Dutra
		Operator	8	2								Bud Germany	Traylor Dutra
		Operator	8	0								Steve Gordon	Traylor Dutra
		Pile driver Journeyman	8	2								Travis Logsdon	Traylor Dutra
		Operator	8	2								Kurt Dillard	Traylor Dutra
		Pile driver Apprentice	8	2								Richard Heibert J.	Traylor Dutra
		Pile driver Journeyman	8	2								Todd Labar	Traylor Dutra
		Pile driver Journeyman	8	2								Richard Heibert	Traylor Dutra
		Pile driver Journeyman	8	0								Daniel Adam	Traylor Dutra
		Pile driver Journeyman	8	0								Randall Lesley	Traylor Dutra
		CWI	8	2								Andrew Erthum	Smith Emery
DB-5		Derrick Barge crane	8										
Big Digger		Marine barge	8										
Morty		Marine barge	8										
		Delmag 100									IDLE		
		APE 600 - Vibrator									IDLE		
217			8										
L437	1	Multiquip Generator	8										
L478	1	Multiquip Generator									IDLE		

L270	1	Sullivan-Palatek Air Compressor	8											
	2	Red-D-Arc DC600 Welding Machines	8											
P242	1	Manlift										IDLE		
L624	1	Light Station										IDLE		
L625	1	Light Station										IDLE		
L626	1	Light Station										IDLE		
L629	1	Light Station										IDLE		

Weather: Partly Cloudy Hi 67 °F, Lo 46 °F.

Description of Operation:


1. Temporary Tower G: Assemble south driving frame for TTG at Berth 7.
2. Concrete pour W2

Activities:

1. Office work:
 - Review plans, special provisions, RFI and ABF submittals for TTF and TTG
2. Field work:
 - A. Berth 7 (work hours 0630 – 1500)
 - DB5 crew continued drilling and bolting TTG (south): 95% completed at bottom deck and 10% completed at the top deck.
 - Adrew Erthum, QC from CWI, was present to perform welding inspection.
 - DB5 welding crew reinstalled B1 beam at the bottom deck with 100% UT test by Andrew Erthum.
 - B. Concrete pour W2 (work hours 2200 Fri – 0600 Sat)
 - Started 2200 on Friday and finished 0600 on Sat.
 - Three concrete pumps were operated during the pour operation.
 - Mix # 160061. New # 1412993
 - Four sets of cylinders have been taken by Caltrans.
 - DCI consultants were present to take concrete cylinders for testing.
 -
3. Conversation and discussion:
 - At the East pump, due to the dryness of concrete, three concrete trucks have been added Adva flow such as: 20oz for truck # 35991 at 1250, 20 oz for truck # 35967 at 0202 and half gallon for truck # 35976 at 0306.
4. Overtime reason:

Worked six hours overtime for construction observation because contractor worked overtime on SAT .

Thanh V Le



Trans Engineer (D)/Asst. Struct. Rep