

JW

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 811
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 1021
Form HC-10A (Rev. 6/80)	04-0120F4	Date	03/03/09

Inspectors Hours	Start	0630	Stop	1700
Shift Hours	Start	0630	Stop	1700

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR - ABFJV

THANH V LE

HOURS - ITEM NO.												REMARKS		
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	Regular	OT							IDLE OR DOWN	Name Contractor		
												Name	Contractor	
EQUIPMENT AND/OR LABOR:														


Weather: Partly Cloudy Hi 67 °F, Lo 46 °F.

Description of Operation:

1. Temporary Tower G: Assemble south driving frame for TTG at Berth 7.

Activities:

1. Office work:
 - Review plans, special provisions, RFI and ABF submittals for TTF and TTG
2. Field work:
 - No field operation today due to bad weather - heavy rain and changes for storm.
 - Early in the morning, BD5 mobilized driving frame to the site, but because of the heavy rain, the crew took off and demobilized the south driving frame for TTG back to berth 7.
3. Conversation and discussion:
4. Overtime reason:

Thanh V Le  Trans Engineer (D)/Asst. Struct. Rep