

JW

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 813
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 1023
Form HC-10A (Rev. 6/80)	04-0120F4	Date	03/05/09

Inspectors Hours	Start	0600	Stop	1800
Shift Hours	Start	0600	Stop	1800

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR - ABFJV

THANH V LE

HOURS - ITEM NO.

EQUIPMENT AND/OR LABOR:			Regular	OT							IDLE OR DOWN	REMARKS	
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)										Name	Contractor
		Foreman	8	4							Day	Terry Murray	Traylor Dutra
		Pile driver Journeyman	8	4							Day	Gilbert Moya	Traylor Dutra
		Pile driver Journeyman	0	0								Price Adam	Traylor Dutra
		Operator	8	4							Day	Joseph Boracci	Traylor Dutra
		Pile driver Journeyman	8	4							Day	Ventura Ochoa	Traylor Dutra
		Pile driver Journeyman	8	4							Day	Robert Utley	Traylor Dutra
		Pile driver Journeyman	8	4							Night	Lee Tacker	
		Pile driver Journeyman	8	4							Night	Danny Vega	Traylor Dutra
		Pile driver Journeyman	8	4							Night	Stephen Mc Grew	Traylor Dutra
		Pile driver Journeyman	8	4							Night	Jake Lavash	Traylor Dutra
		Pile driver Journeyman	8	4							Night	Gary Lewis	Traylor Dutra
		Operator	8	4							Night	Bud Germany	Traylor Dutra
		Operator	0	0								Steve Gordon	Traylor Dutra
		Pile driver Journeyman	8	4							Day	Travis Logsdon	Traylor Dutra
		Operator	8	4							Day	Kurt Dillard	Traylor Dutra
		Pile driver Apprentice	8	4							Day	Richard Heibert J.	Traylor Dutra
		Pile driver Journeyman	8	4							Day	Todd Labar	Traylor Dutra
		Pile driver Journeyman	8	4							Day	Richard Heibert	Traylor Dutra
		Pile driver Journeyman	0	0								Adams Daniel	Traylor Dutra
		Pile driver Journeyman	0	0								Randall Lesley	Traylor Dutra
		APE 600 Vibration hammer									IDLE		
		Delmag 100 - Diesel hammer									IDLE		
DB-5		Derrick Barge crane	8										
Big Digger			8										
Morly			8										
217			8										
L437	1	Multiquip Generator	8										
L478	1	Multiquip Generator									IDLE		

L270	1	Sullivan-Palatek Air Compressor	8											
	2	Red-D-Arc DC600 Welding Machines											IDLE	
P242	1	Manlift											IDLE	
L624	1	Light Station											IDLE	
L625	1	Light Station											IDLE	
L626	1	Light Station											IDLE	
L629	1	Light Station											IDLE	

Weather: Partly Cloudy Hi 67 °F, Lo 46 °F, rain on and off.

Description of Operation:

1. Temporary Tower G: Pile driving and splicing operation

Activities:

1. Office work:
 - Review plans, special provisions, RFI and ABF submittals for TTF and TTG
2. Field work:
 - DB5 crew continued and completed splicing piles G133, G134 – UT test OK.
 - DB55 crew installed plastic sheathings to protect the weld during rain.
 - Michael Johnson from Smith Emery and Andrew Arthur from CWI were present for QC/QA inspection.
 - DB5 crew started splicing pile G 136 root pass at 1514.
3. Conversation and discussion:
4. Overtime reason:
Worked four hours overtime for construction observation because contractor worked overtime.

Thanh V Le

Trans Engineer (D)/Asst. Struct. Rep