

JW

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 818
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 1028
Form HC-10A (Rev. 6/80)	04-0120F4	Date	03/10/09

Inspectors Hours	Start	0630	Stop	1700
Shift Hours	Start	0630	Stop	1700

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR - ABFJV

HOURS - ITEM NO.													
EQUIPMENT AND/OR LABOR:			Regular	OT							IDLE OR DOWN	REMARKS	
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)											
												Name	Contractor
		Foreman	8	2								Terry Murray	Traylor Dutra
		Pile driver Journeyman	8	2								Gilbert Moya	Traylor Dutra
		Pile driver Journeyman	8	2								Price Adam	Traylor Dutra
		Operator	8	2								Joseph Boracchi	Traylor Dutra
		Pile driver Journeyman	8	2								Ventura Ochoa	Traylor Dutra
		Pile driver Journeyman	8	2								Robert Utley	Traylor Dutra
		Pile driver Journeyman	8	2								Lee Tacker	
		Pile driver Journeyman	8	2								Danny Vega	Traylor Dutra
		Pile driver Journeyman	8	2								Stephen Mc Grew	Traylor Dutra
		Pile driver Journeyman	8	2								Jake Lavash	Traylor Dutra
		Pile driver Journeyman	8	2								Gary Lewis	Traylor Dutra
		Operator	8	2								Bud Germany	Traylor Dutra
		Operator	0	0								Steve Gordon	Traylor Dutra
		Pile driver Journeyman	8	2								Travis Logsdon	Traylor Dutra
		Operator	8	2								Kurt Dillard	Traylor Dutra
		Pile driver Apprentice	0	0								Richard Heibert J.	Traylor Dutra
		Pile driver Journeyman	8	2								Todd Labar	Traylor Dutra
		Pile driver Journeyman	8	2								Richard Heibert	Traylor Dutra
		Pile driver Journeyman	0	0								Adams Daniel	Traylor Dutra
		Pile driver Journeyman	8	2								Randall Lesley	Traylor Dutra
DB-5		Derrick Barge crane	8										
Big Digger			8										
Morty			8										
217			8										
L437	1	Multiquip Generator	8										
L478	1	Multiquip Generator									IDLE		

L270	1	Sullivan-Palatek Air Compressor	8											
	2	Red-D-Arc DC600 Welding Machines											IDLE	
P242	1	Manlift											IDLE	
L624	1	Light Station											IDLE	
L625	1	Light Station											IDLE	
L626	1	Light Station											IDLE	
L629	1	Light Station											IDLE	
		APE 600 Vibration hammer											IDLE	
		Delmag 100 – Diesel hammer											IDLE	

Weather: Partly Cloudy Hi 67 °F, Lo 46 °F,

Description of Operation:

1. Temporary Tower G: Annulus grouting south node.


Activities:

1. Office work:
 - Review plans, special provisions, RFI and ABF submittals for TTF and TTG
2. Field work:
 - DB5 crew poured grout plugs for four vertical piles G133,134,135 and 136,
 - John Dougherty from DCI was present to take grouting cubes for testing.
 - Grout materials: Non shrinkage grout mix with small gravel.
 - Rehandling batter piles on Morty barge.
 - Cut off four vertical piles two feet above the annulus ring.
 - Mark Baker, Sean Heydan and Andrew Arthur performed general visual inspection at TTF before hand over to ABF for certification.
 - Mobilized materials for outer face working platform.

3. Conversation and discussion:

4. Overtime reason:

Worked two hours overtime for construction observation because contractor worked overtime.

Thanh V Le  Trans Engineer (D)/Asst. Struct. Rep