

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 819
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 1029
Form HC-10A (Rev. 6/80)	04-0120F4	Date	03/11/09

Inspectors Hours	Start	0630	Stop	1700
Shift Hours	Start	0630	Stop	1700

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR - ABFJV

THANH V LE

HOURS - ITEM NO.												REMARKS	
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	Regular	OT							IDLE OR DOWN	Name Contractor	
		Foreman	8	2								Terry Murray	Traylor Dutra
		Pile driver Journeyman	8	2								Gilbert Moya	Traylor Dutra
		Pile driver Journeyman	8	2								Price Adam	Traylor Dutra
		Operator	8	2								Joseph Boracci	Traylor Dutra
		Pile driver Journeyman	8	2								Ventura Ochoa	Traylor Dutra
		Pile driver Journeyman	8	2								Robert Utley	Traylor Dutra
		Pile driver Journeyman	8	2								Lee Tacker	
		Pile driver Journeyman	8	2								Danny Vega	Traylor Dutra
		Pile driver Journeyman	8	2								Stephen Mc Grew	Traylor Dutra
		Pile driver Journeyman	8	2								Jake Lavash	Traylor Dutra
		Pile driver Journeyman	8	2								Gary Lewis	Traylor Dutra
		Operator	8	2								Bud Germany	Traylor Dutra
		Operator	0	0								Steve Gordon	Traylor Dutra
		Pile driver Journeyman	8	2								Travis Logsdon	Traylor Dutra
		Operator	8	2								Kurt Dillard	Traylor Dutra
		Pile driver Apprentice	0	0								Richard Heibert J.	Traylor Dutra
		Pile driver Journeyman	8	2								Todd Labar	Traylor Dutra
		Pile driver Journeyman	8	2								Richard Heibert	Traylor Dutra
		Pile driver Journeyman	0	0								Adams Daniel	Traylor Dutra
		Pile driver Journeyman	8	2								Randall Lesley	Traylor Dutra
		APE 600 Vibration hammer	0										
		Delmag 100 - Diesel hammer	0										
DB-5		Derrick Barge crane	8										
Big Digger			8										
Morty			8										
217			8										
L437	1	Multiquip Generator	8										
L478	1	Multiquip Generator									IDLE		

L270	1	Sullivan-Palatek Air Compressor	8																
	2	Red-D-Arc DC600 Welding Machines																	IDLE
P242	1	Manlift																	IDLE
L624	1	Light Station																	IDLE
L625	1	Light Station																	IDLE
L626	1	Light Station																	IDLE
L629	1	Light Station																	IDLE

Weather: Partly Cloudy Hi 67 °F, Lo 46 °F,

**Description of Operation:**

**1. Temporary Tower G: Annulus grouting**

**Activities:**

1. Office work:
  - Review plans, special provisions, RFI and ABF submittals for TTF and TTG
2. Field work:
  - DB5 crew poured grout second lift for four vertical piles G133,134,135 and 136,
  - John Dougherty from DCI was present to take grouting cubes for testing.
  - Grout materials: Non shrinkage grout mix with small gravel.
  - Removed temp. attachment on top of piles.
  - Big Digger moved back to berth 7.
  - Installed outer working platforms .
3. Conversation and discussion:
4. Overtime reason:  
Worked two hours overtime for construction observation because contractor worked overtime.

Thanh V Le

Trans Engineer (D)/Asst. Struct. Rep