

JW

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 820
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 1030
Form HC-10A (Rev. 6/80)	04-0120F4	Date	03/12/09

Inspectors Hours	Start	0630	Stop	1700
Shift Hours	Start	0630	Stop	1700

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR - ABFJV

THANH V LE

HOURS - ITEM NO.												REMARKS	
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	Regular	OT							IDLE OR DOWN	Name Contractor	
												Name	Contractor
		Foreman	8	2								Terry Murray	Traylor Dutra
		Pile driver Journeyman	8	2								Gilbert Moya	Traylor Dutra
		Pile driver Journeyman	8	2								Price Adam	Traylor Dutra
		Operator	8	2								Joseph Boracci	Traylor Dutra
		Pile driver Journeyman	8	2								Ventura Ochoa	Traylor Dutra
		Pile driver Journeyman	8	2								Robert Utley	Traylor Dutra
		Pile driver Journeyman	8	2								Lee Tacker	
		Pile driver Journeyman	8	2								Danny Vega	Traylor Dutra
		Pile driver Journeyman	8	2								Stephen Mc Grew	Traylor Dutra
		Pile driver Journeyman	8	2								Jake Lavash	Traylor Dutra
		Pile driver Journeyman	8	2								Gary Lewis	Traylor Dutra
		Operator	8	2								Bud Germany	Traylor Dutra
		Operator	0	0								Steve Gordon	Traylor Dutra
		Pile driver Journeyman	8	2								Travis Logsdon	Traylor Dutra
		Operator	8	2								Kurt Dillard	Traylor Dutra
		Pile driver Apprentice	0	0								Richard Hiebert J.	Traylor Dutra
		Pile driver Journeyman	8	2								Todd Labar	Traylor Dutra
		Pile driver Journeyman	8	2								Richard Hiebert	Traylor Dutra
		Pile driver Journeyman	0	0								Adams Daniel	Traylor Dutra
		Pile driver Journeyman	8	2								Randall Lesley	Traylor Dutra
		APE 600 Vibration hammer	0										
		Delmag 100 - Diesel hammer	0										
DB-5		Derrick Barge crane	8										
Big Digger			8										
Morty			8										
217			8										
L437	1	Multiquip Generator	8										
L478	1	Multiquip Generator									IDLE		

L270	1	Sullivan-Palatek Air Compressor	8										
	2	Red-D-Arc DC600 Welding Machines										IDLE	
P242	1	Manlift										IDLE	
L624	1	Light Station										IDLE	
L625	1	Light Station										IDLE	
L626	1	Light Station										IDLE	
L629	1	Light Station										IDLE	


Weather: Partly Cloudy Hi 67 °F, Lo 46 °F,

Description of Operation:

1. Temporary Tower G: Pile driving

Activities:

1. Office work:
 - Review plans, special provisions, RFI and ABF submittals for TTF and TTG
2. Field work:
 - DB5 crew stabbed bottom section: 6 @ 42" batter piles and 4 @ 48" batter piles.
 - Carpenter crew continued installing working platform outer face of TTG south node.
 - Sean Hanser from SRS consultant was present for mammal monitoring but the operation did not perform.
 - Enrique Aguilar, Traylor's surveyor, was present to monitor the position of the driving frame during pile stabbing operation.
3. Conversation and discussion:
4. Overtime reason:
Worked two hours overtime for construction observation because contractor worked overtime.

Thanh V Le  Trans Engineer (D)/Asst. Struct. Rep



Pile lifting device