

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 821
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 1031
Form HC-10A (Rev. 6/80)	04-0120F4	Date	03/13/09

Inspectors Hours	Start	0630	Stop	1700
Shift Hours	Start	0630	Stop	1700

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR - ABFJV

THANH V LE

EQUIPMENT AND/OR LABOR:		HOURS - ITEM NO.										REMARKS		
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	Regular	OT								IDLE OR DOWN	Name	Contractor
		Foreman	8	2									Terry Murray	Traylor Dutra
		Pile driver Journeyman	8	2									Gilbert Moya	Traylor Dutra
		Pile driver Journeyman	8	2									Price Adam	Traylor Dutra
		Operator	8	2									Joseph Boracci	Traylor Dutra
		Pile driver Journeyman	8	2									Ventura Ochoa	Traylor Dutra
		Pile driver Journeyman	8	2									Robert Utley	Traylor Dutra
		Pile driver Journeyman	8	2									Lee Tacker	
		Pile driver Journeyman	8	2									Danny Vega	Traylor Dutra
		Pile driver Journeyman	8	2									Stephen Mc Grew	Traylor Dutra
		Pile driver Journeyman	8	2									Jake Lavash	Traylor Dutra
		Pile driver Journeyman	8	2									Gary Lewis	Traylor Dutra
		Operator	8	2									Bud Germany	Traylor Dutra
		Operator	8	2									Steve Gordon	Traylor Dutra
		Pile driver Journeyman	8	2									Travis Logsdon	Traylor Dutra
		Operator	8	2									Kurt Dillard	Traylor Dutra
		Pile driver Apprentice	0	0									Richard Heibert J.	Traylor Dutra
		Pile driver Journeyman	8	2									Todd Labar	Traylor Dutra
		Pile driver Journeyman	8	2									Richard Heibert	Traylor Dutra
		Pile driver Journeyman	0	0									Adams Daniel	Traylor Dutra
		Pile driver Journeyman	0	0									Randall Lesley	Traylor Dutra
		Surveyor	8	2									Enrique Anguilar	Traylor Dutra
DB-5		Derrick Barge crane	8											
Big Digger			8											
Morty			8											
217			8											
L437	1	Multiquip Generator	8											
L478	1	Multiquip Generator										IDLE		

L270	1	Sullivan-Palatek Air Compressor	8										
	2	Red-D-Arc DC600 Welding Machines										IDLE	
P242	1	Manlift										IDLE	
L624	1	Light Station										IDLE	
L625	1	Light Station										IDLE	
L626	1	Light Station										IDLE	
L629	1	Light Station										IDLE	
		APE 600 Vibration hammer	4										
		Delmag 100 – Diesel hammer	0										

Weather: Partly Cloudy Hi 67 °F, Lo 46 °F,

Description of Operation:

1. Temporary Tower G: Pile driving

Activities:


1. Office work:
 - Review plans, special provisions, RFI and ABF submittals for TTF and TTG
2. Field work:
 - DB5 crew continued stabbing bottom sections: 4 @ 48" batter piles.
 - Carpenter crew continued installing working platform outer face of TTG.
 - Sean Hanser, Phil Thorson and Nancy Scarborough from SRS consultant were present for mammal monitoring.
 - Enrique Aguilar, Traylor's surveyor, was present to monitor the position of the driving frame during pile driving operation.
 - In the afternoon, DB5 crew vibrated sixteen battered piles to splicing elevation by using APE 600.

FOURTEEN

3. Conversation and discussion:

4. Overtime reason:

Worked two hours overtime for construction observation because contractor worked overtime.

Thanh V Le  Trans Engineer (D)/Asst. Struct. Rep

