

JW

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 833
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 1043
Form HC-10A (Rev. 6/80)	04-0120F4	Date	03/25/09

Inspectors Hours	Start	0630	Stop	1500
Shift Hours	Start	0630	Stop	1700

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR - ABFJV

THANH V LE

EQUIPMENT AND/OR LABOR:		HOURS - ITEM NO.										REMARKS	
Equip. #	N O M E N	DESCRIPTION (Of Equipment or Labor)	Regular	OT							IDLE OR DOWN	Name Contractor	
												Name	Contractor
		Big Digger barge	8										
		DB # 5 Marine barge	8										
		APE 600 Vibration hammer	0										
		Delmag 100 - Diesel hammer	0										
		Foreman	8	2								Terry Murray	Traylor Dutra
		Pile driver Journeyman	8	2								Gilbert Moya	Traylor Dutra
		Pile driver Journeyman	8	2								Price Adam	Traylor Dutra
		Operator	8	2								Joseph Boracci	Traylor Dutra
		Pile driver Journeyman	8	2								Ventura Ochoa	Traylor Dutra
		Pile driver Journeyman	8	2								Robert Utley	Traylor Dutra
		Pile driver Journeyman	8	2								Lee Tacker	
		Pile driver Journeyman	8	2								Danny Vega	Traylor Dutra
		Pile driver Journeyman	8	2								Stephen Mc Grew	Traylor Dutra
		Pile driver Journeyman	8	2								Jake Lavash	Traylor Dutra
		Pile driver Journeyman	8	2								Gary Lewis	Traylor Dutra
		Operator	8	2								Bud Germany	Traylor Dutra
		Operator	0	0								Steve Gordon	Traylor Dutra
		Pile driver Journeyman	8	2								Travis Logsdon	Traylor Dutra
		Operator	8	2								Kurt Dillard	Traylor Dutra
		Pile driver Apprentice	8	2								Richard Heibert J.	Traylor Dutra
		Pile driver Journeyman	8	2								Todd Labar	Traylor Dutra
		Pile driver Journeyman	8	2								Richard Heibert	Traylor Dutra
		Pile driver Journeyman	0	0								Adams Daniel	Traylor Dutra
		Pile driver Journeyman	0	0								Randall Lesley	Traylor Dutra
		Welding inspector CWI	8	2								Andrew Erthum	CWI
		Welding inspector CWI	8	2								Michael Johnson	Smith Emery
DB-5		Derrick Barge crane	8										
Big Digger			8										

Moty			8										
217			8										
L437	1	Multiquip Generator	8										
L478	1	Multiquip Generator									IDLE		
L270	1	Sullivan-Palatek Air Compressor	8										
	2	Red-D-Arc DC600 Welding Machines									IDLE		
P242	1	Manlift									IDLE		
L624	1	Light Station									IDLE		
L625	1	Light Station									IDLE		
L626	1	Light Station									IDLE		
L629	1	Light Station									IDLE		
		APE 600 Vibration hammer	0										
		Delmag 100 – Diesel hammer	0										

Weather: Partly Cloudy Hi 67 °F, Lo 46 °F,

Description of Operation:


1. Temporary Tower G -South: Pile driving

Activities:

1. Office work:
 - Review plans, special provisions, RFI and ABF submittals for TTG
2. Field work:
 - Today, DB5 crew performed work as following:
 1. Continued splicing and finished up piles G113 and G114
 2. Continued shear plate welding on piles G125 and G128.
 - Michael Johnson and Andrew Erthum were present for QA/QC welding inspection.
 - Jason Wilcox was on board in the afternoon to observe the pile driving operation for piles G105, G106, G107 and G108.

3. Conversation and discussion:

4. Overtime reason:

Thanh V Le  Trans Engineer (D)/Asst. Struct. Rep



250mm interval marks for blowcount



UT testing for splicing weld