

JW

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 834
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 1044
Form HC-10A (Rev. 6/80)	04-0120F4	Date	03/26/09

Inspectors Hours	Start	0630	Stop	1700
Shift Hours	Start	0630	Stop	1700

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR – ABFJV

HOURS - ITEM NO.													
EQUIPMENT AND/OR LABOR:			Regular	OT							IDLE OR DOWN	REMARKS	
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)										Name	Contractor
		Big Digger barge	8										
		DB # 5 Marine barge	8										
		APE 600 Vibration hammer	0										
		Delmag 100 – Diesel hammer	0										
		Foreman	8	2								Terry Murray	Traylor Dutra
		Pile driver Journeyman	8	2								Gilbert Moya	Traylor Dutra
		Pile driver Journeyman	8	2								Price Adam	Traylor Dutra
		Operator	8	2								Joseph Boracci	Traylor Dutra
		Pile driver Journeyman	8	2								Ventura Ochoa	Traylor Dutra
		Pile driver Journeyman	8	2								Robert Utley	Traylor Dutra
		Pile driver Journeyman	8	2								Lee Tacker	
		Pile driver Journeyman	8	2								Danny Vega	Traylor Dutra
		Pile driver Journeyman	8	2								Stephen Mc Grew	Traylor Dutra
		Pile driver Journeyman	8	2								Jake Lavash	Traylor Dutra
		Pile driver Journeyman	8	2								Gary Lewis	Traylor Dutra
		Operator	8	2								Bud Germany	Traylor Dutra
		Operator	0	0								Steve Gordon	Traylor Dutra
		Pile driver Journeyman	8	2								Travis Logsdon	Traylor Dutra
		Operator	8	2								Kurt Dillard	Traylor Dutra
		Pile driver Apprentice	8	2								Richard Heibert J.	Traylor Dutra
		Pile driver Journeyman	8	2								Todd Labar	Traylor Dutra
		Pile driver Journeyman	8	2								Richard Heibert	Traylor Dutra
		Pile driver Journeyman	0	0								Adams Daniel	Traylor Dutra
		Pile driver Journeyman	0	0								Randall Lesley	Traylor Dutra
		Welding inspector CWI	8	2								Andrew Erthum	CWI
		Welding inspector CWI	8	2								Michael Johnson	Smith Emery
DB-5		Derrick Barge crane	8										
Big Digger			8										

Morly			8										
217			8										
L437	1	Multiquip Generator	8										
L478	1	Multiquip Generator									IDLE		
L270	1	Sullivan-Palatek Air Compressor	8										
	2	Red-D-Arc DC600 Welding Machines									IDLE		
P242	1	Manlift									IDLE		
L624	1	Light Station									IDLE		
L625	1	Light Station									IDLE		
L626	1	Light Station									IDLE		
L629	1	Light Station									IDLE		
		APE 600 Vibration hammer	0										
		Delmag 100 - Diesel hammer	8										

Weather: Partly Cloudy Hi 67 °F, Lo 46 °F,

**Description of Operation:**

**1. Temporary Tower G -South: Pile driving**


**Activities:**

1. Office work:
  - Review plans, special provisions, RFI and ABF submittals for TTG
2. Field work:
  - Today, DB5 crew performed works as following:
    1. Continued driving piles G116, G115, G114 and G113 by using Delmag 100 hammer.
    2. Continued shear plate welding on piles G105, G106, G107 and G108.
    3. Moved DB5 barge to berth 7 for prep. work to pick up North TTG driving frame in Vallejo.
    4. Big Digger barge mobilized to TTG South.
  - Michael Johnson and Andrew Arthur were present for QA/QC welding inspection.
  - Phil Thorson from SRS was present for mammal monitoring.
  - Manuel Reyes from KCB was present to monitor pile driving operation.
3. Conversation and discussion:

All 14 batter piles in TTG South location were driven to design tip elevations and no PDA testing.
4. Overtime reason:

Worked two hours overtime for construction observation because contractor worked overtime.

Thank V Le



Trans Engineer (D)/Asst. Struct. Rep