

JW

| | | | |
|------------------------------|-----------|-----------------------|--------------|
| STATE OF CALIFORNIA | Job Stamp | 7-day Const. Calendar | Day No. 840 |
| DEPARTMENT OF TRANSPORTATION | SFOBB SAS | Project Work Day No. | Day No. 1050 |
| Form HC-10A (Rev. 6/80) | 04-0120F4 | Date | 04/01/09 |

| | | | | |
|------------------|-------|------|------|------|
| Inspectors Hours | Start | 0630 | Stop | 1700 |
| Shift Hours | Start | 0630 | Stop | 1700 |

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR – ABFJV

THANH V LE

| EQUIPMENT AND/OR LABOR: | | HOURS - ITEM NO. | | | | | | | | | | REMARKS | | |
|-------------------------|---------|----------------------------------------|---------|----|--|--|--|--|--|--|--|--------------|--------------------|---------------|
| Equip. # | NO. MEN | DESCRIPTION (Of Equipment or Labor) | Regular | OT | | | | | | | | IDLE OR DOWN | Name | Contractor |
| | | Foreman | 8 | 2 | | | | | | | | | Terry Murray | Traylor Dutra |
| | | Pile driver Journeyman | 8 | 2 | | | | | | | | | Gilbert Moya | Traylor Dutra |
| | | Pile driver Journeyman | 8 | 2 | | | | | | | | | Price Adam | Traylor Dutra |
| | | Operator | 8 | 2 | | | | | | | | | Joseph Boracci | Traylor Dutra |
| | | Pile driver Journeyman | 8 | 2 | | | | | | | | | Ventura Ochoa | Traylor Dutra |
| | | Pile driver Journeyman | 8 | 2 | | | | | | | | | Robert Utley | Traylor Dutra |
| | | Pile driver Journeyman | 8 | 2 | | | | | | | | | Lee Tacker | |
| | | Pile driver Journeyman | 8 | 2 | | | | | | | | | Danny Vega | Traylor Dutra |
| | | Pile driver Journeyman | 8 | 2 | | | | | | | | | Stephen Mc Grew | Traylor Dutra |
| | | Pile driver Journeyman | 8 | 2 | | | | | | | | | Jake Lavash | Traylor Dutra |
| | | Pile driver Journeyman | 8 | 2 | | | | | | | | | Gary Lewis | Traylor Dutra |
| | | Operator | 8 | 2 | | | | | | | | | Bud Germany | Traylor Dutra |
| | | Operator | 8 | 2 | | | | | | | | | Steve Gordon | Traylor Dutra |
| | | Pile driver Journeyman | 8 | 2 | | | | | | | | | Travis Logsdon | Traylor Dutra |
| | | Operator | 8 | 2 | | | | | | | | | Kurt Dillard | Traylor Dutra |
| | | Pile driver Apprentice | 8 | 2 | | | | | | | | | Richard Hiebert J. | Traylor Dutra |
| | | Pile driver Journeyman | 8 | 2 | | | | | | | | | Todd Labar | Traylor Dutra |
| | | Pile driver Journeyman | 8 | 2 | | | | | | | | | Richard Hiebert | Traylor Dutra |
| | | Pile driver Journeyman | 0 | 0 | | | | | | | | | Adams Daniel | Traylor Dutra |
| | | Pile driver Journeyman | 8 | 2 | | | | | | | | | Randall Lesley | Traylor Dutra |
| | | APE 600 Vibration hammer | 0 | | | | | | | | | | | |
| | | Delmag 100 – Diesel hammer | 0 | | | | | | | | | | | |
| DB-5 | | Derrick Barge crane | 8 | | | | | | | | | | | |
| Big Digger | | | 8 | | | | | | | | | | | |
| Morty | | | 8 | | | | | | | | | | | |
| 217 | | | 8 | | | | | | | | | | | |
| L437 | 1 | Multiquip Generator | 8 | | | | | | | | | | | |
| L478 | 1 | Multiquip Generator | | | | | | | | | | IDLE | | |

| | | | | | | | | | | | | | | | | | | | | | | |
|------|---|----------------------------------|---|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|------|---|
| L270 | 1 | Sullivan-Palatek Air Compressor | 8 | | | | | | | | | | | | | | | | | | | |
| | 2 | Red-D-Arc DC600 Welding Machines | | | | | | | | | | | | | | | | | | | IDLE | |
| P242 | 1 | Manlift | | | | | | | | | | | | | | | | | | | IDLE | - |
| L624 | 1 | Light Station | | | | | | | | | | | | | | | | | | | IDLE | |
| L625 | 1 | Light Station | | | | | | | | | | | | | | | | | | | IDLE | |
| L626 | 1 | Light Station | | | | | | | | | | | | | | | | | | | IDLE | |
| L629 | 1 | Light Station | | | | | | | | | | | | | | | | | | | IDLE | |
| | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | |

Weather: Partly Cloudy Hi 67 °F, Lo 46 °F,

Description of Operation:

1. Temporary Tower G -South: Pile shear plate welding – driving frame TTG North assemble.


Activities:


1. Office work:
 - Review plans, special provisions, RFI and ABF submittals for TTG
2. Field work:
 - At TTG South: Big Digger crew performed work as follows:
 1. Continued shear plate welding on piles G115, G116, G117 and G118.
 2. Cutting off four 48" dia. piles at elevation of two feet above top ring of the annulus.
 3. Pre installed vinyl boots at bottom of annulus of batter piles.
 - Michael Johnson and Andrew Arthur were present for QA/QC welding inspection.
 - Berth 7: DB5 crew performed works as following:
 1. Setting second middle section of the TTG North driving frame.
 2. Continued to install working platform at bottom and top decks of driving frame.
 3. Installed jacking system attachment
 4. Jacking to adjust position of section of driving frame before drilling and bolting.

3. Conversation and discussion:

4. Overtime reason:

Worked two hours overtime for construction observation because contractor worked overtime.

Thanh V Le  Trans Engineer (D)/Asst. Struct. Rep



Shear plate welding in progress



Piles cut off