

JW

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 845
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 1055
Form HC-10A (Rev. 6/80)	04-0120F4	Date	04/06/09

Inspectors Hours	Start	0630	Stop	1700
Shift Hours	Start	0630	Stop	1700

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR - ABFJV

THANH V LE

EQUIPMENT AND/OR LABOR:		HOURS - ITEM NO.										REMARKS		
Equip. #	N O M E N	DESCRIPTION (Of Equipment or Labor)	Regular	OT								IDLE OR DOWN	Name	Contractor
		Foreman	8	2									Terry Murray	Traylor Dutra
		Pile driver Journeyman	8	2									Gilbert Moya	Traylor Dutra
		Pile driver Journeyman	8	2									Price Adam	Traylor Dutra
		Operator	8	2									Joseph Boracci	Traylor Dutra
		Pile driver Journeyman	8	2									Ventura Ochoa	Traylor Dutra
		Pile driver Journeyman	8	2									Robert Utley	Traylor Dutra
		Pile driver Journeyman	8	2									Lee Tacker	
		Pile driver Journeyman	8	2									Danny Vega	Traylor Dutra
		Pile driver Journeyman	8	2									Stephen Mc Grew	Traylor Dutra
		Pile driver Journeyman	8	2									Jake Lavash	Traylor Dutra
		Pile driver Journeyman	8	2									Gary Lewis	Traylor Dutra
		Operator	8	2									Bud Germany	Traylor Dutra
		Operator	8	2									Steve Gordon	Traylor Dutra
		Pile driver Journeyman	8	2									Travis Logsdon	Traylor Dutra
		Operator	8	2									Kurt Dillard	Traylor Dutra
		Pile driver Apprentice	8	2									Richard Heibert J.	Traylor Dutra
		Pile driver Journeyman	8	2									Todd Labar	Traylor Dutra
		Pile driver Journeyman	8	2									Richard Heibert	Traylor Dutra
		Pile driver Journeyman	0	0									Adams Daniel	Traylor Dutra
		Pile driver Journeyman	8	2									Randall Lesley	Traylor Dutra
		APE 600 Vibration hammer	0											
		Delmag 100 - Diesel hammer	0											
DB-5		Derrick Barge crane	8											
Big Digger			8											
Morty			8											
217			8											
L437	1	Multiquip Generator	8											
L478	1	Multiquip Generator										IDLE		

L270	1	Sullivan-Palatek Air Compressor	8																
	2	Red-D-Arc DC600 Welding Machines																	IDLE
P242	1	Manlift																	IDLE
L624	1	Light Station																	IDLE
L625	1	Light Station																	IDLE
L626	1	Light Station																	IDLE
L629	1	Light Station																	IDLE

Weather: Partly Cloudy Hi 67 °F, Lo 46 °F,


**Description of Operation:**

1. Temporary Tower G -South: Pile shear plate welding TTG South – Assemble North TTG driving frame.

**Activities:**

1. Office work:
  - Review plans, special provisions, RFI and ABF submittals for TTG
2. Field work:
  - At TTG South: Big Digger crew performed work as follows:
    1. Diving crew was present to install vinyl boots at bottom of the annulus.
    2. Diving crew members were Arthur Albert, Ryan Willis and Matt Ponder from CW Deep Solution Company.
    3. Setting up grouting equipment to be ready for next day grouting operation.
  - Berth 7 (TTG north): DB5 crew performed work as follows:
    1. Continued drilling and bolting bottom deck
    2. Continued installing jacking system attachment.
    3. Continued installing working platform and safety handrail on top deck.
3. Conversation and discussion:
4. Overtime reason:

Worked two hours overtime for construction observation because contractor worked overtime.

Thanh V Le  Trans Engineer (D)/Asst. Struct. Rep



Diver to install vinyl boots at bottom of annulus