

JW

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 846
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 1056
Form HC-10A (Rev. 6/80)	04-0120F4	Date	04/07/09

Inspectors Hours	Start	0630	Stop	1800
Shift Hours	Start	0630	Stop	1800

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR - ABFJV

THANH V LE

**HOURS - ITEM NO.**

EQUIPMENT AND/OR LABOR:

Equip. #	NO. ME N	DESCRIPTION (Of Equipment or Labor)	Regular	OT						IDLE OR DOWN	REMARKS	
											Name	Contractor
		Foreman	8	2							Terry Murray	Traylor Dutra
		Pile driver Journeyman	8	3							Gilbert Moya	Traylor Dutra
		Pile driver Journeyman	8	2							Price Adam	Traylor Dutra
		Pile driver Journeyman	8	2							Joseph Boracci	Traylor Dutra
		Operator	8	2							Ventura Ochoa	Traylor Dutra
		Pile driver Journeyman	8	3							Robert Utley	Traylor Dutra
		Pile driver Journeyman	8	2							Lee Tacker	
		Pile driver Journeyman	8	2							Danny Vega	Traylor Dutra
		Pile driver Journeyman	8	2							Stephen Mc Grew	Traylor Dutra
		Pile driver Journeyman	8	3							Jake Lavash	Traylor Dutra
		Pile driver Journeyman	8	3							Gary Lewis	Traylor Dutra
		Pile driver Journeyman	8	3							Bud Germany	Traylor Dutra
		Operator	8	3							Steve Gordon	Traylor Dutra
		Operator	8	2							Travis Logsdon	Traylor Dutra
		Pile driver Journeyman	8	2							Kurt Dillard	Traylor Dutra
		Operator	8	3							Richard Heibert J.	Traylor Dutra
		Pile driver Apprentice	8	2							Todd Labar	Traylor Dutra
		Pile driver Journeyman	8	2							Richard Heibert	Traylor Dutra
		Pile driver Journeyman	8	2							Richard Hilbert	Traylor Dutra
		Pile driver Journeyman	8	3							Adams Daniel	Traylor Dutra
		Pile driver Journeyman	8	3							Randall Lesley	Traylor Dutra
		APE 600 Vibration hammer	0									
		Delmag 100 - Diesel hammer	0									
DB-5		Derrick Barge crane	8									
Big Digger			8									
Morty			8									
217			8									
L437	1	Multiquip Generator	8									
L478	1	Multiquip Generator								IDLE		

L270	1	Sullivan-Palatek Air Compressor	8																
	2	Red-D-Arc DC600 Welding Machines																	IDLE
P242	1	Manlift																	IDLE
L624	1	Light Station																	IDLE
L625	1	Light Station																	IDLE
L626	1	Light Station																	IDLE
L629	1	Light Station																	IDLE

**Weather:** Partly Cloudy Hi 67 °F, Lo 46 °F,

**Description of Operation:**

**1. Temporary Tower G -South: TTG South annulus plug grouting – Assemble North TTG driving frame.**

**Activities:**

1. Office work:
  - Review plans, special provisions, RFI and ABF submittals for TTG
2. Field work:
  - At TTG south: Big Digger crew performed work as follows:
    1. Poured plug grouting for fourteen batter piles at TTG south by using 1" tremie pipes method
    2. Diving crew was present to monitor the leakage of the grout to the bay at bottom of the annulus.
    3. Diving crew members were same previous day.
  - Berth 7 (TTG north): DB5 crew performed work as follows:
    1. Continued drilling and bolting bottom deck
    2. Continued installing jacking system attachment.
    3. Continued installing working platform and safety handrail on top deck.
3. Conversation and discussion:
 

The zipper of the vinyl boot of pile G108 at bottom of the annulus was broken and vinyl boot of pile G126 was broken also, the crew stopped the pour and repaired the leak. They installed one extra vinyl boot on top of existing one for pile G126. They put one extra vinyl sheet at under layer at broken zipper location and use extra strap to tight up the broken zipper. By the end of the day, they continued the pour and the leak were fixed.
4. Overtime reason:

Worked three hours overtime for construction observation because contractor worked overtime.

Thanh V Le

Trans Engineer (D)/Asst. Struct. Rep

