

JW

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 848
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 1058
Form HC-10A (Rev. 6/80)	04-0120F4	Date	04/09/09

Inspectors Hours	Start	0630	Stop	1700
Shift Hours	Start	0630	Stop	1700

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR - ABFJV

THANH V LE

EQUIPMENT AND/OR LABOR:		HOURS - ITEM NO.								IDLE OR DOWN	REMARKS	
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	Regular	OT							Name	Contractor
		Foreman	8	0							Terry Murray	Traylor Dutra
		Pile driver Journeyman	8	0							Gilbert Moya	Traylor Dutra
		Pile driver Journeyman	8	0							Price Adam	Traylor Dutra
		Pile driver Journeyman	8	0							Joseph Boracci	Traylor Dutra
		Operator	8	0							Ventura Ochoa	Traylor Dutra
		Pile driver Journeyman	8	0							Robert Utley	Traylor Dutra
		Pile driver Journeyman	8	0							Lee Tacker	
		Pile driver Journeyman	8	0							Danny Vega	Traylor Dutra
		Pile driver Journeyman	8	0							Stephen Mc Grew	Traylor Dutra
		Pile driver Journeyman	8	0							Jake Lavash	Traylor Dutra
		Pile driver Journeyman	8	0							Gary Lewis	Traylor Dutra
		Pile driver Journeyman	8	0							Bud Germany	Traylor Dutra
		Operator	8	0							Steve Gordon	Traylor Dutra
		Operator	8	0							Travis Logsdon	Traylor Dutra
		Pile driver Journeyman	8	0							Kurt Dillard	Traylor Dutra
		Operator	8	0							Richard Hiebert J.	Traylor Dutra
		Pile driver Apprentice	8	0							Todd Labar	Traylor Dutra
		Pile driver Journeyman	8	0							Richard Heibert	Traylor Dutra
		Pile driver Journeyman	8	0							Richard Hielbert	Traylor Dutra
		Pile driver Journeyman	8	0							Adams Daniel	Traylor Dutra
		Pile driver Journeyman	8	0							Randall Lesley	Traylor Dutra
		APE 600 Vibration hammer								IDLE		
		Delmag 100 - Diesel hammer								IDLE		
DB-5		Derrick Barge crane	8									
Blg Digger			8									
Morty			8									
217			8									
L437	1	Multiquip Generator	8									
L478	1	Multiquip Generator								IDLE		

L270	1	Sullivan-Palatek Air Compressor	8															
	2	Red-D-Arc DC600 Welding Machines																IDLE
P242	1	Manlift																IDLE
L624	1	Light Station																IDLE
L625	1	Light Station																IDLE
L626	1	Light Station																IDLE
L629	1	Light Station																IDLE

Weather: Partly Cloudy Hi 67 °F, Lo 46 °F, raining


Description of Operation:

1. Temporary Tower G -South: TTG South annulus plug grouting – Assemble North TTG driving frame.

Activities:

1. Office work:
 - Review plans, special provisions, RFI and ABF submittals for TTG
2. Field work:
 - At TTG south: Big Digger crew performed work as follows:
 1. Poured second lift grouting for three batter piles at TTG South such as: G108, G128 and G126.
 2. Salvador Merino from Smith Emery was present to take cubes of grout for testing.
 - Berth 7 (TTG north): BD5 crew performed work as follows:
 1. Continued drilling and bolting bottom deck and top deck.
 2. Continued installed diagonal beams on top deck.
 3. Continued installing working platform and safety handrail on top deck.
3. Conversation and discussion:
4. Overtime reason:

Worked two hours overtime for construction observation because contractor worked overtime.

Thanh V Le  Trans Engineer (D)/Asst. Struct. Rep