

JW

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 849
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 1059
Form HC-10A (Rev. 6/80)	04-0120F4	Date	04/10/09

Inspectors Hours	Start	0630	Stop	1500
Shift Hours	Start	0630	Stop	1500

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR - ABFJV

THANH V LE

EQUIPMENT AND/OR LABOR:			HOURS - ITEM NO.							IDLE OR DOWN	REMARKS	
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	Regular	OT							Name	Contractor
		Foreman	8	0						Terry Murray	Traylor Dutra	
		Pile driver Journeyman	8	0						Gilbert Moya	Traylor Dutra	
		Pile driver Journeyman	8	0						Price Adam	Traylor Dutra	
		Pile driver Journeyman	8	0						Joseph Boracci	Traylor Dutra	
		Operator	8	0						Ventura Ochoa	Traylor Dutra	
		Pile driver Journeyman	8	0						Robert Utley	Traylor Dutra	
		Pile driver Journeyman	8	0						Lee Tacker		
		Pile driver Journeyman	8	0						Danny Vega	Traylor Dutra	
		Pile driver Journeyman	8	0						Stephen Mc Grew	Traylor Dutra	
		Pile driver Journeyman	8	0						Jake Lavash	Traylor Dutra	
		Pile driver Journeyman	8	0						Gary Lewis	Traylor Dutra	
		Pile driver Journeyman	8	0						Bud Germany	Traylor Dutra	
		Operator	8	0						Steve Gordon	Traylor Dutra	
		Operator	8	0						Travis Logsdon	Traylor Dutra	
		Pile driver Journeyman	8	0						Kurt Dillard	Traylor Dutra	
		Operator	8	0						Richard Heibert J.	Traylor Dutra	
		Pile driver Apprentice	8	0						Todd Labar	Traylor Dutra	
		Pile driver Journeyman	8	0						Richard Heibert	Traylor Dutra	
		Pile driver Journeyman	8	0						Richard Hilbert	Traylor Dutra	
		Pile driver Journeyman	8	0						Adams Daniel	Traylor Dutra	
		Pile driver Journeyman	8	0						Randall Lesley	Traylor Dutra	
		APE 600 Vibration hammer							IDLE			
		Delmag 100 - Diesel hammer							IDLE			
DB-5		Derrick Barge crane	8									
Big Digger			8									
Morty			8									
217			8									
L437	1	Multiquip Generator	8									
L478	1	Multiquip Generator							IDLE			

L270	1	Sullivan-Palatek Air Compressor	8															
	2	Red-D-Arc DC600 Welding Machines																IDLE
P242	1	Manlift																IDLE
L624	1	Light Station																IDLE
L625	1	Light Station																IDLE
L626	1	Light Station																IDLE
L629	1	Light Station																IDLE

Weather: Partly Cloudy Hi 67 °F, Lo 46 °F,

**Description of Operation:**

1. Temporary Tower G -South: TTG South working platform removal– Assemble North TTG driving frame.

**Activities:**

1. Office work:
  - Review plans, special provisions, RFI and ABF submittals for TTG
2. Field work:
  - At TTG South: Big Digger crew performed work as follows:
    1. Removed outer face working platforms.
  - Berth 7 (TTG north): DB5 crew performed work as follows:
    1. Continued drilling, bolting and torque bottom deck and top deck of TTG North.
    2. Continued installing diagonal beams on top deck.
    3. Rehandling 42" pile on Morty barge .
3. Conversation and discussion:
4. Overtime reason:

Thanh V Le

Trans Engineer (D)/Asst. Struct. Rep