

JW

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 869
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 1079
Form HC-10A (Rev. 6/80)	04-0120F4	Date	04/30/2009

Inspectors Hours	Start	0630	Stop	1700
Shift Hours	Start	0630	Stop	1700

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR - ABFJV

THANH V LE

EQUIPMENT AND/OR LABOR:		HOURS - ITEM NO.										REMARKS		
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	Regular	OT								IDLE OR DOWN	Name	Contractor
		Foreman	8	2								Day	Terry Murray	Traylor Dutra
		Pile driver Journeyman	8	2								Day	Gilbert Moya	Traylor Dutra
		Pile driver Journeyman	8	2								Day	Price Adam	Traylor Dutra
		Operator	8	2								Day	Joseph Boracci	Traylor Dutra
		Pile driver Journeyman	8	2								Day	Ventura Ochoa	Traylor Dutra
		Pile driver Journeyman	8	2								Day	Robert Utley	Traylor Dutra
		Pile driver Journeyman	8	2								Day	Travis Logsdon	Traylor Dutra
		Operator	8	2								Day	Kurt Dillard	Traylor Dutra
		Pile driver Apprentice	8	2								Day	Richard Hiebert J.	Traylor Dutra
		Pile driver Journeyman	8	2								Day	Todd Labar	Traylor Dutra
		Pile driver Journeyman	8	2								Day	Richard Hiebert	Traylor Dutra
		Pile driver Journeyman	8	2								Night	Lee Tacker	
		Pile driver Journeyman	8	2								Night	Danny Vega	Traylor Dutra
		Pile driver Journeyman	8	2								Night	Stephen Mc Grew	Traylor Dutra
		Pile driver Journeyman	8	2								Night	Jake Lavash	Traylor Dutra
		Pile driver Journeyman	8	2								Night	Gary Lewis	Traylor Dutra
		Operator	8	2								Night	Bud Germany	Traylor Dutra
		Operator	8	2								Night	Steve Gordon	Traylor Dutra
DB-5		Derrick Barge crane	8											
Big Digger		Marine barge	8											
Morty		Marine barge	8											
		Delmag 100										IDLE		
		APE 600 - Vibrator										IDLE		
217		Marine barge	8											
L437	1	Multiquip Generator	8											
L472	1	Power Generation Cummine	8											
L478	1	Multiquip Generator										IDLE		
L270	1	Sullivan-Palatek Air Compressor	8											

	2	Red-D-Arc DC600 Welding Machines	8										
P242	1	Manlift	0									IDLE	
L624	1	Light Station										IDLE	
L625	1	Light Station										IDLE	
L626	1	Light Station										IDLE	
L629	1	Light Station										IDLE	

Weather: Partly Cloudy Hi 67 °F, Lo 46 °F.

Description of Operation:

1. Temporary Tower G: Batter piles stabbing and vibrating operation.

Activities:

1. Office work:
 - Review plans, special provisions, RFI and ABF submittals for TTF and TTG
2. Field work:
 - DB5 barge was moved to west side of TTG from east.
 - DB5 crew started stabbing six of 42" batter piles at 1125 and finished at 1435. The crew continued the operation with vibration hammer Super Kong APE 600 to vibrate six 42" batter piles to 35.5m at reference point was top of annulus rings. Six batter piles those were stabbed and vibrated today were G117, G118, G119, G120, G121 and G122. Two members of the crew worked on temporary attachment removal.
 - SRS consultants (Phil Thorson and Pat Morris) were present for mammal monitoring during pile driving operation
 - Bill O'Sullivan was present to observe pile driving operation.
 - Troy Wahler (Traylor's surveyor) was present to monitor the position of the driving frame during pile driving operation.
3. Conversation and discussion:
4. Overtime reason:

Worked two hours overtime for construction observation because contractor worked overtime.



Lifting piles operation



Vibrating batter piles and equipment

Thanh V Le

Trans Engineer (D)/Asst. Struct. Rep