

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 870
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 1080
Form HC-10A (Rev. 6/80)	04-0120F4	Date	05/01/2009

Inspectors Hours	Start	0630	Stop	1700
Shift Hours	Start	0630	Stop	1700

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR - ABFJV

THANH V LE

EQUIPMENT AND/OR LABOR:			HOURS - ITEM NO.										REMARKS			
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	Regular	OT										IDLE OR DOWN	Name	Contractor
		Foreman	8	2										Day	Terry Murray	Traylor Dutra
		Pile driver Journeyman	8	2										Day	Gilbert Moya	Traylor Dutra
		Pile driver Journeyman	8	2										Day	Price Adam	Traylor Dutra
		Operator	8	2										Day	Joseph Boracci	Traylor Dutra
		Pile driver Journeyman	8	2										Day	Ventura Ochoa	Traylor Dutra
		Pile driver Journeyman	8	2										Day	Robert Utley	Traylor Dutra
		Pile driver Journeyman	8	2										Day	Travis Logsdon	Traylor Dutra
		Operator	8	2										Day	Kurt Dillard	Traylor Dutra
		Pile driver Apprentice	8	2										Day	Richard Hiebert J.	Traylor Dutra
		Pile driver Journeyman	8	2										Day	Todd Labar	Traylor Dutra
		Pile driver Journeyman	8	2										Day	Richard Hiebert	Traylor Dutra
		Pile driver Journeyman	8	2										Night	Lee Tacker	
		Pile driver Journeyman	8	2										Night	Danny Vega	Traylor Dutra
		Pile driver Journeyman	8	2										Night	Stephen Mc Grew	Traylor Dutra
		Pile driver Journeyman	8	2										Night	Jake Lavash	Traylor Dutra
		Pile driver Journeyman	8	2										Night	Gary Lewis	Traylor Dutra
		Operator	8	2										Night	Bud Germany	Traylor Dutra
		Operator	8	2										Night	Steve Gordon	Traylor Dutra
DB-5		Derrick Barge crane	8													
Big Digger		Marine barge	8													
Morty		Marine barge	8													
		Delmag 100												IDLE		
		APE 600 - Vibrator												IDLE		
217		Marine barge	8													
L437	1	Multiquip Generator	8													
L472	1	Power Generation Cummine	8													
L478	1	Multiquip Generator												IDLE		
L270	1	Sullivan-Palatek Air Compressor	8													

	2	Red-D-Arc DC600 Welding Machines	8										
P242	1	Manlift	0									IDLE	
L624	1	Light Station										IDLE	
L625	1	Light Station										IDLE	
L626	1	Light Station										IDLE	
L629	1	Light Station										IDLE	

Weather: Partly Cloudy Hi 67 °F, Lo 46 °F. Light rain.

Description of Operation:

1. Temporary Tower G: Batter piles stabbing and vibrating operation.

Activities:

1. Office work:
 - Review plans, special provisions, RFI and ABF submittals for TTF and TTG
2. Field work:
 - DB5 barge was moved to north side of TTG from west.
 - DB5 crew started stabbing eight of 48" dia.(46m length) battered piles at 0930 to 1300, the crew stop stabbing to rehandling piles on barge 217 at 1430 the crew restarted pile stabbing and finished last pile at 1530. Eight @ 48" piles those were stabbed (app. 35.5m) and vibrated to splicing elevation (44.5m app.) were G101, G102, G103, G104, G109, G110, G111 and G112. Two welders worked on temporary attachment removal at the top of bottom sections.
 - SRS consultants (Phil Thorson and Sean Hanser) were present for mammal monitoring during pile driving operation
 - Chris Robert (ABF's surveyor) was present to take data for location of the tower sockets of TTG.
 - Bill O'Sullivan from ABF and Bryan O'Sullivan from Traylor Dutra were present to observe pile driving operation.
3. Conversation and discussion:

There were no significant conversations today.
4. Overtime reason:

Worked two hours overtime for construction observation because contractor worked overtime.

Thanh V Le

Trans Engineer (D)/Asst. Struct. Rep