

Alam

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 754
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 964
Form HC-10A (Rev. 6/80)	04-0120F4	Date	01/05/09

Inspectors Hours	Start	0630	Stop	1500
Shift Hours	Start	0630	Stop	1500

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR - ABFJV

EQUIPMENT AND/OR LABOR:													REMARKS		
Equ ip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	Item 48 - Bar Reinforcing Steel (Bridge)	HOURS - ITEM NO.									Name	Contractor	
1	1	General Foreman	8											Bognaes, Bob	RSC
2	1	Ironworker	0											Greenlee, Tim	RSC
3	1	Foreman	0											Cervanes, Toribio	RSC
4	1	Ironworker	0											Pelayo, Jose	RSC
5	1	Ironworker	0											Rodriguez, Jose	RSC
6	1	Ironworker	0											Garcia, Reyes	RSC
7	1	Ironworker	0											Rodriguez, Ernesto	RSC
8	1	Ironworker	0											Wachtler, Lee	RSC
9	1	Ironworker	0											Arroyo, Fidel	RSC
10	1	Ironworker	8											Quiroz, Victor	RSC
11	1	Ironworker	0											Quiroz, Fermin	RSC
12	1	Ironworker	0											Ortiz, Lucino	RSC
13	1	Ironworker	0											Vazquez, Renaldo	RSC
14	1	Ironworker	0											Dennison, Andrew	RSC

Weather: Cloudy, breezy, cold, damp Hi 60 F Lo 40 F.

Description of Operation:

ABF

- See L. Mathur and M. Bruce diary for labor, equipment and remarks.

Daily for Regional Steel

- RSC installing support for PT duct east @ trumpets.
- RSC install duct for #43 continuity tendon.
- RSC is laying out L1 #43 mat.

NOTES:


- Met in the field today with J. Duxbury, A. Sanjines, J. Davidson, M. Lewis and B. Bognaes to discuss and investigate the intermitant #25 horizontal rebar L5 layer on the south side. B. Bognaes has been referring to layer as L4 but south side does not include L4 layer (L4 died out in pour 3). Duxbury and Sanjines investigated and determined the #25 horizontal rebars shall be controlled by west exterior face in conjunction with layout of #36 rebars.

Office

- Wrote diaries.
- Misc job related office tasks.
- Attended weekly staff meeting.
- Review & responded to email.

Inspector:

Pamela Gagnier



Trans Engineer (C)/Asst. Struct. Rep