

2/27

| | | | |
|------------------------------|-----------|-----------------------|-------------|
| STATE OF CALIFORNIA | Job Stamp | 7-day Const. Calendar | Day No. 755 |
| DEPARTMENT OF TRANSPORTATION | SFOBB SAS | Project Work Day No. | Day No. 965 |
| Form HC-10A (Rev. 6/80) | 04-0120F4 | Date | 01/06/09 |

| | | | | |
|------------------|-------|------|------|------|
| Inspectors Hours | Start | 0630 | Stop | 1500 |
| Shift Hours | Start | 0630 | Stop | 1500 |

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR – ABFJV

| EQUIPMENT AND/OR LABOR: | | HOURS - ITEM NO. | | | | | | | | | | REMARKS | | | | |
|-------------------------|---------|--|--|--|--|--|--|--|--|--|--|---------|--|--------------|--------------------|------------|
| Equ. # | NO. MEN | DESCRIPTION (Of Equipment or Labor) | Item 48 - Bar Reinforcing Steel (Bridge) | | | | | | | | | | | IDLE OR DOWN | Name | Contractor |
| | | Regional Steel | | | | | | | | | | | | | | |
| 1 | 1 | General Foreman | 8 | | | | | | | | | | | | Bognaes, Bob | RSC |
| 2 | 1 | Ironworker | 0 | | | | | | | | | | | | Greenlee, Tim | RSC |
| 3 | 1 | Foreman | 0 | | | | | | | | | | | | Cervanes, Toribio | RSC |
| 4 | 1 | Ironworker | 0 | | | | | | | | | | | | Pelayo, Jose | RSC |
| 5 | 1 | Ironworker | 0 | | | | | | | | | | | | Rodriguez, Jose | RSC |
| 6 | 1 | Ironworker | 0 | | | | | | | | | | | | Garcia, Reyes | RSC |
| 7 | 1 | Ironworker | 0 | | | | | | | | | | | | Rodriguez, Ernesto | RSC |
| 8 | 1 | Ironworker | 0 | | | | | | | | | | | | Wachtler, Lee | RSC |
| 9 | 1 | Ironworker | 0 | | | | | | | | | | | | Arroyo, Fidel | RSC |
| 10 | 1 | Ironworker | 8 | | | | | | | | | | | | Quiroz, Victor | RSC |
| 11 | 1 | Ironworker | 0 | | | | | | | | | | | | Quiroz, Fermin | RSC |
| 12 | 1 | Ironworker | 8 | | | | | | | | | | | | Ortiz, Lucino | RSC |
| 13 | 1 | Ironworker | 0 | | | | | | | | | | | | Vazquez, Renaldo | RSC |
| 14 | 1 | Ironworker | 0 | | | | | | | | | | | | Dennison, Andrew | RSC |

Weather: Cloudy, breezy, cold, damp Hi 60 F Lo 40 F.

Description of Operation:

ABF

- See L. Mathur and M. Bruce diary for labor, equipment and remarks.

Daily for Regional Steel

- RSC installing continuity ducts.
- RSC started installing L1 #43 mat.
- RSC started to torque #43 couplers east side between cable tie down and east face.

NOTES:


- T. Greenlee torqued 27 #43 (bottom row of L1) rebars today using new to project torque wrench 2008/149470 and 550 lb-ft. B. Bedwell agreed to submit calibration certificate for this wrench.

Office

- Wrote diaries.
- Misc job related office tasks.
- Review & responded to email.

Inspector:

Pamela Gagnier



Trans Engineer (C)/Asst. Struct. Rep