

ajkm

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 756
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 966
Form HC-10A (Rev. 6/80)	04-0120F4	Date	01/07/09

Inspectors Hours	Start	0630	Stop	1500
Shift Hours	Start	0630	Stop	1500

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR - ABFJV

HOURS - ITEM NO.													REMARKS	
EQUIPMENT AND/OR LABOR:			Item 48 - Bar Reinforcing Steel (Bridge)									IDLE OR DOWN	Name Contractor	
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)											Name	Contractor
		Regional Steel												
1	1	General Foreman	8										Bognaes, Bob	RSC
2	1	Ironworker	0										Greenlee, Tim	RSC
3	1	Foreman	0										Cervanes, Toribio	RSC
4	1	Ironworker	0										Pelayo, Jose	RSC
5	1	Ironworker	0										Rodriguez, Jose	RSC
6	1	Ironworker	0										Garcia, Reyes	RSC
7	1	Ironworker	0										Rodriguez, Ernesto	RSC
8	1	Ironworker	0										Wachtler, Lee	RSC
9	1	Ironworker	0										Arroyo, Fidel	RSC
10	1	Ironworker	8										Quiroz, Victor	RSC
11	1	Ironworker	0										Quiroz, Fermin	RSC
12	1	Ironworker	8										Ortiz, Lucino	RSC
13	1	Ironworker	0										Vazquez, Renaldo	RSC
14	1	Ironworker	0										Dennison, Andrew	RSC

Weather: Cloudy, breezy, cold, damp Hi 60 F Lo 40 F.

Description of Operation:

ABF

- See L. Mathur and M. Bruce diary for labor, equipment and remarks.

Daily for Regional Steel

- RSC installing continuity ducts.
- RSC started installing L1 #43 mat.
- RSC started to torque #43 couplers east side between cable tie down and east face.

NOTES:


- T. Greenlee torqued 27 #43 (bottom row of L1) rebars today using new to project torque wrench 2008/149470 and 550 lb-ft. B. Bedwell agreed to submit calibration certificate for this wrench.

Office

- Wrote diaries.
- Misc job related office tasks.
- Review & responded to email.

**Inspector:**

Pamela Gagnier



Trans Engineer (C)/Asst. Struct. Rep