

alam

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 758
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 968
Form HC-10A (Rev. 6/80)	04-0120F4	Date	01/09/09

Inspectors Hours	Start	0630	Stop	1500
Shift Hours	Start	0630	Stop	1500

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR – ABFJV

EQUIPMENT AND/OR LABOR:		HOURS - ITEM NO.										REMARKS			
Equip. #	NO. MEEN	DESCRIPTION (Of Equipment or Labor)	Item 48 – Bar Reinforcing Steel (Bridge)										IDLE OR DOWN	Name	Contractor
		Regional Steel													
1	1	General Foreman	8											Bognaes, Bob	RSC
2	1	Ironworker	0											Greenlee, Tim	RSC
3	1	Foreman	0											Cervanes, Toribio	RSC
4	1	Ironworker	0											Pelayo, Jose	RSC
5	1	Ironworker	0											Rodriguez, Jose	RSC
6	1	Ironworker	0											Garcia, Reyes	RSC
7	1	Ironworker	0											Rodriguez, Ernesto	RSC
8	1	Ironworker	0											Wachtler, Lee	RSC
9	1	Ironworker	0											Arroyo, Fidel	RSC
10	1	Ironworker	8											Quiroz, Victor	RSC
11	1	Ironworker	0											Quiroz, Fermin	RSC
12	1	Ironworker	8											Ortiz, Lucino	RSC
13	1	Ironworker	0											Vazquez, Renaldo	RSC
14	1	Ironworker	0											Dennison, Andrew	RSC

Weather: Foggy (am), sunny (pm), breezy, cold, damp Hi 60 F Lo 40 F.

Description of Operation:

ABF

- See L. Mathur and M. Bruce diary for labor, equipment and remarks.

Daily for Regional Steel

- RSC installed spirals for continuity tendons. See M. Bruce diary for additional information.
- RSC continue installing L1 #43 rebars south side of cable tie downs.
- RSC torqued 6 rebars between cable tie-down and east bulkhead.

NOTES:


- B. Bedwell agreed to submit calibration certificate for RSC new torque wrench.

Office

- Wrote diaries.
- Misc job related office tasks.
- Attended bi-weekly safety/SAS staff meeting.
- Review & responded to email.

Inspector:

Pamela Gagnier



Trans Engineer (C)/Asst. Struct. Rep