

okm

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 763
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 973
Form HC-10A (Rev. 6/80)	04-0120F4	Date	01/14/09

Inspectors Hours	Start	0630	Stop	1500
Shift Hours	Start	0630	Stop	1500

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR - ABFJV

HOURS - ITEM NO.													REMARKS	
EQUIPMENT AND/OR LABOR:			Item 48 - Bar Reinforcing Steel (Bridge)									IDLE OR DOWN		
Equ. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)											Name	Contractor
		Regional Steel												
1	1	General Foreman	8										Bognaes, Bob	RSC
2	1	Foreman	8										Greenlee, Tim	RSC
3	1	Ironworker	0										Cervanes, Toribio	RSC
4	1	Ironworker	8										Reyes, Danial	RSC
5	1	Ironworker	8										Quiroz, Victor	RSC
6	1	Ironworker	0										Quiroz, Fermin	RSC
7	1	Ironworker	8										Ortiz, Lucino	RSC
8	1	Ironworker	0										Vazquez, Renaldo	RSC
9	1	Ironworker	0										Dennison, Andrew	RSC

Weather: Sunny, breezy, warm, Hi 60 F Lo 50 F.

Description of Operation:

ABF

- See L. Mathur and M. Bruce diary for labor, equipment and remarks.

Daily for Regional Steel

- RSC installing post tensioning grillage and spirals.
- RSC continue to tie up #43 transverse rebar with L1 #25 longitudinal layer.
- RSC continue placing L1 #25 horizontal longitudinal rebar.
- RSC are placing #43 transverse rebars west of the cable tie down.


NOTES:

Office

- Wrote diaries.
- Misc job related office tasks.
- Review & responded to email.

Inspector:

Pamela Gagnier

A handwritten signature in blue ink, appearing to be 'P. Gagnier', written over a horizontal line.

Trans Engineer (C)/Asst. Struct. Rep