

dkm

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 764
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 974
Form HC-10A (Rev. 6/80)	04-0120F4	Date	01/15/09

Inspectors Hours	Start	0630	Stop	1500
Shift Hours	Start	0630	Stop	1500

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR – ABFJV

HOURS - ITEM NO.													
EQUIPMENT AND/OR LABOR:			Item 48 – Bar Reinforcing Steel (Bridge)									IDLE OR DOWN	REMARKS
Equip. #	NO. MEAN	DESCRIPTION (Of Equipment or Labor)											
		Regional Steel											Name Contractor
1	1	General Foreman	8										Bognaes, Bob RSC
2	1	Foreman	8										Greenlee, Tim RSC
3	1	Ironworker	8										Pelayo, Jose RSC
4	1	Ironworker	8										Reyes, Danial RSC
5	1	Ironworker	8										Quiroz, Victor RSC
6	1	Ironworker	8										Quiroz, Fermin RSC
7	1	Ironworker	8										Ortiz, Lucino RSC
8	1	Ironworker	0										Vazquez, Renaldo RSC
9	1	Ironworker	0										Dennison, Andrew RSC

Weather: Sunny, clear, warm, Hi 60 F Lo 50 F.

Description of Operation:

ABF

- See L. Mathur and M. Bruce diary for labor, equipment and remarks.

Daily for Regional Steel

- RSC continue installing post tensioning grillage, U rebars and spirals.
- RSC continue placing #43 transverse rebars west of the cable tie down.


NOTES:

Office

- Wrote diaries.
- Attended PT meeting with ABF, TYLin and Caltrans to discuss blocked duct on E2.
- Misc job related office tasks.
- Review & responded to email.

Inspector:

Pamela Gagnier



Trans Engineer (C)/Asst. Struct. Rep.