

akm

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 765
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 975
Form HC-10A (Rev. 6/80)	04-0120F4	Date	01/16/09

Inspectors Hours	Start	0630	Stop	1500
Shift Hours	Start	0630	Stop	1500

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR - ABFJV

HOURS - ITEM NO.												REMARKS	
EQUIPMENT AND/OR LABOR:													
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	Item 48 - Bar Reinforcing Steel (Bridge)								IDLE OR DOWN	Name Contractor	
1	1	General Foreman	8									Bognaes, Bob	RSC
2	1	Foreman	8									Greenlee, Tim	RSC
3	1	Ironworker	8									Pelayo, Jose	RSC
4	1	Ironworker	8									Reyes, Danial	RSC
5	1	Ironworker	8									Quiroz, Victor	RSC
6	1	Ironworker	8									Quiroz, Fermin	RSC
7	1	Ironworker	8									Ortiz, Lucino	RSC
8	1	Ironworker	0									Vazquez, Renaldo	RSC
9	1	Ironworker	0									Dennison, Andrew	RSC

Weather: Sunny, clear, warm, Hi 60 F Lo 50 F.

Description of Operation:

ABF

- See L. Mathur and M. Bruce diary for labor, equipment and remarks.

Daily for Regional Steel

- RSC continue installing post tensioning grillage, U rebars and spirals.
- RSC continue placing #43 transverse rebars west of the cable tie down.

NOTES:

- T. Greenlee in Tracey today torqueing QC/QA couplers.
- Today I requested ABF remove RSC straps (total of 2) which had broken internal fibers down interior layer.

Office

- Wrote diaries.
- Attended PT meeting with ABF, TYLin and Caltrans to discuss blocked duct on E2.
- Misc job related office tasks.
- Review & responded to email.

Inspector:

Pamela Gagnier



Trans Engineer (C)/Asst. Struct. Rep