

dkm

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 768
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 978
Form HC-10A (Rev. 6/80)	04-0120F4	Date	01/19/09

Inspectors Hours	Start	0630	Stop	1500
Shift Hours	Start	0630	Stop	1500

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR – ABFJV

HOURS - ITEM NO.														
EQUIPMENT AND/OR LABOR:			Item 48 – Bar Reinforcing Steel (Bridge)									IDLE OR DOWN	REMARKS	
Equ ip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)												
		Regional Steel											Name	Contractor
1	1	General Foreman	8										Bognaes, Bob	RSC
2	1	Foreman	8										Greenlee, Tim	RSC
3	1	Ironworker	8										Pelayo, Jose	RSC
4	1	Ironworker	8										Reyes, Danial	RSC
5	1	Ironworker	8										Quiroz, Victor	RSC
6	1	Ironworker	8										Quiroz, Fermin	RSC
7	1	Ironworker	8										Ortiz, Lucino	RSC
8	1	Ironworker	8										Hurtado, Armando	RSC
9	1	Ironworker	8										Lobatos, Julian	RSC
10	1	Ironworker	8										Rasmussen, John	RSC
11	1	Ironworker	8										Vasquez, Alvaro	RSC
12	1	Ironworker	8										Dennison, Andrew	RSC

Weather: Sunny, clear, warm, Hi 60 F Lo 50 F.

Description of Operation:

ABF

- See L. Mathur and M. Bruce diary for labor, equipment and remarks.

Daily for Regional Steel

North Side W2:

- RSC started installing #36 L4 & L5 rebars on the east face.
- RSC started placing #43 transverse rebars northwest side.

South Side W2:

- RSC finished installing #43 rebars and torqued 14 couplers.

- RSC installing #25 horizontal hairpins.

NOTES:


- I observed RSC torching off 360 degree tails on the vertical hairpins for ease of installing horizontal #25 hairpins I informed T. Greenlee, L. Ortiz and N. Lohse this was not acceptable.
- Used torque wrench #2008/149470 to torque #43 couplers. T. Greenlee is the approved certified operator.
- Informed A. Coloma, Caltrans Safety Officer, of RSC's straps mentioned in Friday, 1/16/09 diary.
- Worked 5 hours overtime.

Office

- Wrote diaries.
- Attended weekly staff meeting.
- Misc job related office tasks.
- Review & responded to email.

**Inspector:**

Pamela Gagnier



Trans Engineer (C)/Asst. Struct. Rep