

ahm

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 771
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 981
Form HC-10A (Rev. 6/80)	04-0120F4	Date	01/22/09

Inspectors Hours	Start	0630	Stop	1500
Shift Hours	Start	0630	Stop	1500

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR – ABFJV

HOURS - ITEM NO.													REMARKS	
EQUIPMENT AND/OR LABOR:			Item 48 – Bar Reinforcing Steel (Bridge)									IDLE OR DOWN	Name Contractor	
Equip. #	NO. MEAN	DESCRIPTION (Of Equipment or Labor)											Name	Contractor
1	1	General Foreman	0										Bognaes, Bob	RSC
2	1	Foreman	0										Greenlee, Tim	RSC
3	1	Ironworker	0										Pelayo, Jose	RSC
4	1	Ironworker	0										Reyes, Danial	RSC
5	1	Ironworker	0										Quiroz, Victor	RSC
6	1	Ironworker	0										Quiroz, Fermin	RSC
7	1	Ironworker	0										Ortiz, Lucino	RSC
8	1	Ironworker	0										Hurtado, Armando	RSC
9	1	Ironworker	0										Lobatos, Julian	RSC
10	1	Ironworker	0										Rasmussen, John	RSC
11	1	Ironworker	0										Vasquez, Alvaro	RSC
12	1	Ironworker	0										Dennison, Andrew	RSC

Weather: Cloudy, raining, cool, Hi 60 F Lo 50 F.

Description of Operation:

ABF

- See L. Mathur and M. Bruce diary for labor, equipment and remarks.

Daily for Regional Steel

North Side W2:

- No ironworkers due to rain.

South Side W2:

- No ironworkers due to rain.

NOTES:

- Reviewed barrier and luminaire plans – have question on embed length couplers for barrier rebar. Spoke with Tom Ho, TYLin he will get back to me.

Office

- Wrote diaries.
- Misc job related office tasks.
- Review & responded to email.
- Reviewed bike path and barrier rebar plan sheets.

Inspector:

Pamela Gagnier



Trans Engineer (C)/Asst. Struct. Rep