

alam

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 775
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 985
Form HC-10A (Rev. 6/80)	04-0120F4	Date	01/26/09

Inspectors Hours	Start	0630	Stop	1500
Shift Hours	Start	0630	Stop	1500

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR – ABFJV

HOURS - ITEM NO.													
EQUIPMENT AND/OR LABOR:			Item 48 – Bar Reinforcing Steel (Bridge)									IDLE OR DOWN	REMARKS
Equip. #	NO. MEAN	DESCRIPTION (Of Equipment or Labor)											
		Regional Steel											Name Contractor
1	1	General Foreman	8										Bognaes, Bob RSC
2	1	Foreman	8										Greenlee, Tim RSC
3	1	Ironworker	8										Pelayo, Jose RSC
4	1	Ironworker	0										Reyes, Danial RSC
5	1	Ironworker	8										Quiroz, Victor RSC
6	1	Ironworker	0										Quiroz, Fermin RSC
7	1	Ironworker	8										Ortiz, Lucino RSC
8	1	Ironworker	0										Hurtado, Armando RSC
9	1	Ironworker	0										Reyes, Franco RSC
10	1	Ironworker	0										Rasmussen, John RSC
11	1	Ironworker	0										Vasquez, Alvaro RSC
12	1	Ironworker	0										Dennison, Andrew RSC

Weather: Sunny, clear, cool, Hi 60 F Lo 42 F.

Description of Operation:

ABF

- See L. Mathur and M. Bruce diary for labor, equipment and remarks.

Daily for Regional Steel

North Side W2:


- RSC installing L3 #43 transverse mat between cable tie down pipes and hinge K.
- RSC continue to install #43 transverse rebar between east face and cable tie down.

South Side W2:

- RSC installed bike path reinforcement southeast side.
- RSC finished PT rebar.

NOTES:

- ABF/RSC complaining they cannot install 8 vertical spacing #25 form savers by 10 horizontal spacing #25 form savers at the upper southeast location. They can only install 8 vertical by 12 horizontal form savers. I discuss with M. Lewis ABF and agreed configuration acceptable. ABF to provide as built for future work at this location – see drawing below. I informed G. Klebanov of change.



Office

- Wrote diaries.
- Misc job related office tasks.
- Review & responded to email.
- Attended weekly staff meeting.

Inspector:

Pamela Gagnier

Trans Engineer (C)/Asst. Struct. Rep