

dkm

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 776
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 986
Form HC-10A (Rev. 6/80)	04-0120F4	Date	01/27/09

Inspectors Hours	Start	0630	Stop	1500
Shift Hours	Start	0630	Stop	1500

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR - ABFJV

HOURS - ITEM NO.													REMARKS	
EQUIPMENT AND/OR LABOR:			Item 48 - Bar Reinforcing Steel (Bridge)									IDLE OR DOWN	Name Contractor	
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor) Regional Steel											Name	Contractor
1	1	General Foreman	8										Bognaes, Bob	RSC
2	1	Foreman	8										Greenlee, Tim	RSC
3	1	Ironworker	8										Pelayo, Jose	RSC
4	1	Ironworker	0										Reyes, Danial	RSC
5	1	Ironworker	8										Quiroz, Victor	RSC
6	1	Ironworker	0										Quiroz, Fermin	RSC
7	1	Ironworker	8										Ortiz, Lucino	RSC
8	1	Ironworker	0										Hurtado, Armando	RSC
9	1	Ironworker	0										Reyes, Franco	RSC
10	1	Ironworker	0										Rasmussen, John	RSC
11	1	Ironworker	0										Vasquez, Alvaro	RSC
12	1	Ironworker	0										Dennison, Andrew	RSC

Weather: Sunny, clear, cool, Hi 60 F Lo 42 F.

Description of Operation:

ABF

- See L. Mathur and M. Bruce diary for labor, equipment and remarks.

Daily for Regional Steel

North Side W2:

- RSC continue installing L3 #43 transverse mat between cable-tie down pipes and hinge K.
- RSC installing L2 #43 transverse mat between cable-tie down pipes and east face.
- RSC started installing PT duct. See M. Bruce diary for details.

NOTES:

- Safety issue – RSC is continueing to use straps with internal fibers exposed. Informed ABF field safety officer, Bruno. Bruno removed and disposed of straps. I inform Caltrans Safety Officer A. Coloma.

Office

- Wrote diaries.
- Misc job related office tasks.
- Review & responded to email.

Inspector:

Pamela Gagnier



Trans Engineer (C)/Asst. Struct. Rep