

dkm

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 780
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 990
Form HC-10A (Rev. 6/80)	04-0120F4	Date	01/31/09

Inspectors Hours	Start 1200	Stop 0800
Shift Hours	Start Overnight shift	Stop Overnight shift

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR – ABFJV

HOURS - ITEM NO.													
EQUIPMENT AND/OR LABOR:			Item 48 – Bar Reinforcing Steel (Bridge)									IDLE OR DOWN	REMARKS
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)											
		Regional Steel											Name Contractor
1	1	General Foreman	8										Bognaes, Bob RSC
2	1	Foreman	8										Greenlee, Tim RSC
3	1	Ironworker	0										Pelayo, Jose RSC
4	1	Ironworker	0										Reyes, Danial RSC
5	1	Ironworker	0										Quiroz, Victor RSC
6	1	Ironworker	0										Quiroz, Fermin RSC
7	1	Ironworker	0										Ortiz, Lucino RSC
8	1	Ironworker	0										Hurtado, Armando RSC
9	1	Ironworker	0										Reyes, Franco RSC
10	1	Ironworker	0										Rasmussen, John RSC
11	1	Ironworker	0										VanBrusselin, Jon RSC
12	1	Ironworker	0										Marquez, Rodrigo RSC

Weather: Night shift, clear, cool, Hi 49 F Lo 40 F.

Description of Operation:

ABF

- See L. Mathur diary for labor, equipment and remarks.

Regional Steel

- Regional Steel on-site for concrete pour 6 south side rebars corrections or repair.


NOTES:

- D. Chung and V. Altamirano sampled concrete mix.
- M. Bruce and I watched concrete placement.

P.Gagnier

- Mix Design used – 161145 (placed in majority of location) and 160061 was used with a higher slump under expansion joint block-out.
- Overall pour went well without any major problems. Mix was consistent and arrived on site continuously.

Inspector:

Pamela Gagnier  Trans Engineer (C)/Asst. Struct. Rep