

5.5

Job Stamp
04-0120F4
SFOBB SAS

Const. Calendar Day No **825**
Project Work Day No. **1035**
Date **03/17/2009**
Shift Hours Start **6:30** Stop **3:00**
Inspector Shift **6:30 AM to 3:00 PM**

ASSISTANT STRUCTURAL
REPRESENTATIVE.

CONTRACTOR - ABFJV

EQUIPMENT AND/OR LABOR:		HOURS - ITEM NO.										REMARKS			
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	Cross beam form & pump tower	Over Time	Rebar Placing	Surveying	PT & HTR ducts	Pipes for chiller and concrete					IDLE OR DOWN	Name	Contractor
		E2 - FOOTING													
1		Foreman	8											Terry Cronk	ABF
1		Pile Driver	8											Carl Niesly	ABF
1		Pile Driver	6											Allen Briney	ABF
1		Pile Driver	8											Harry Wheat	ABF
1		Pile Driver	8											Luke Paulk	ABF
1		Iron Worker	8											John Simpson	Bigge
1		Iron Worker	8											Boby Layba	Bigge
1		Laborer	8											Rafael Onate	Conco
1		Mason	8											Jose Garza	Conco
1		Laborer	8											Suzanne Wright	Conco
1		Laborer	8											Ruben reyna	Conco
1		Mason	8											Matt garcia	Conco
1		Oiler	8											Doug Greene	ABF
1		Crane Operator	8											Joe Showman	ABF
1		Laborer	8											Byron Contreras	ABF
1		Compressor												ingersolrand	ABF
1		D.B. Crane												Manitowoc	ABF
1		Skiff										idle	Lobell	ABF	
1		Flexy float													ABF
1		Baker tank													
1		Barge												Westar 1	ABF
2		Welding Machine										idle	Lincoln	ABF	
3		Generator												25 - 100 KW	ABF

Weather: Partial Cloudy 60 F

Description of Operation:

E2 Footing

1. Filling boltholes with grout at South West of cross beam.
2. Grinding West face of the crossbeam for class A finish.
3. Chipping excess concrete at South end of the crossbeam.
4. Installing 4 beams over the cross beam for lowering false work soffit.
5. Running stands through jacks sitting on beams for lowering false work soffit.
6. Miscellaneous work.

Additional Work on/off site:

Inspector:

Masoud Modanlou  Trans Engineer (C)/Asst. Struct. Rep