

Job Stamp

04-0120F4
SFOBB SAS

Const. Calendar Day No 826
Project Work Day No. 1036
Date 03/18/2009
Shift Hours Start 6:30 Stop 3:00
Inspector Shift 6:30 AM to 3:00 PM

ASSISTANT STRUCTURAL
REPRESENTATIVE.

CONTRACTOR - ABFJV

EQUIPMENT AND/OR LABOR:		HOURS - ITEM NO.										REMARKS			
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	Cross beam form & pump tower	Over Time	Rebar Placing	Surveying	PT & H T R ducts	Pipes for chiller and concrete					IDLE OR DOWN	Name	Contractor
	1	E2 - FOOTING													
	1	Foreman	8											Terry Cronk	ABF
	1	Pile Driver	8											Carl Niesly	ABF
	1	Pile Driver	8											Allen Briney	ABF
	1	Pile Driver	8											Harry Wheat	ABF
	1	Pile Driver	8											Richard yambao	ABF
	1	Pile Driver	8											Luke Paulk	ABF
	1	Iron Worker	8											John Simpson	Bigge
	1	Iron Worker	8											Boby Layba	Bigge
	1	Laborer	8											Rafael Onate	Conco
	1	Mason	8											Jose Garza	Conco
	1	Laborer	8											Suzanne Wright	Conco
	1	Laborer	8											Ruben reyna	Conco
	1	Mason	8											Matt garcia	Conco
	1	Oiler	8											Doug Greene	ABF
	1	Crane Operator	8											Joe Showman	ABF
	1	Laborer	8											Byron Contreras	ABF
	1	Compressor												ingersolrand	ABF
	1	D.B. Crane												Manitowoc	ABF
	1	Skiff										idle	Lobell	ABF	
	1	Flexy float													ABF
	1	Baker tank													
	1	Barge												Westar 1	ABF
	2	Welding Machine										idle	Lincoln	ABF	
	3	Generator											25 - 100 KW	ABF	

Weather: Partial Cloudy, Sunny 60 F

Description of Operation:


E2 Footing

1. Prep work for grouting boltholes at North West of cross beam.
2. Grinding West face of the crossbeam for class A finish.
3. Chipping excess concrete at South end of the crossbeam.
4. Hooking bigge Jacks to false work main beam under soffit deck.
5. Running stands through jacks sitting on beams for lowering false work soffit at East side.
6. Miscellaneous work.

Additional Work on/off site:

Inspector:

Masoud Modanlou



Trans Engineer (C)/Asst. Struct. Rep