

Job Stamp
04-0120F4
SFOBB SAS

Const. Calendar Day No 828
Project Work Day No. 1038
Date 03/20/2009
Shift Hours Start 6:30 Stop 3:00
Inspector Shift 6:30 AM to 3:00 PM

ASSISTANT STRUCTURAL
REPRESENTATIVE.

CONTRACTOR – ABFJV

EQUIPMENT AND/OR LABOR:		HOURS - ITEM NO.										REMARKS			
		Cross beam	Over Time	Rebar Placing	Surveying	PT & H T R ducts	Pipes for chiller and concrete							IDLE OR DOWN	Name
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)													
	1	E2 - FOOTING													
	1	Foreman	8										Terry Cronk	ABF	
	1	Pile Driver	8										Allen Briney	ABF	
	1	Pile Driver	8										Luke Paulk	ABF	
	1	Pile Driver	8										Jamal Whitney	ABF	
	1	Laborer	8										Rafael Onate	Conco	
	1	Mason	8										Jose Garza	Conco	
	1	Laborer	8										Suzanne Wright	Conco	
	1	Laborer	8										Ruben reyna	Conco	
	1	Mason	8										Matt garcia	Conco	
	1	Oiler	8										Doug Greene	ABF	
	1	Crane Operator	8										Joe Showman	ABF	
	1	Laborer	8										Byron Contreras	ABF	
	1	Compressor											ingersolrand	ABF	
	1	D.B. Crane											Manitowoc	ABF	
	1	Skiff										idle	Lobell	ABF	
	1	Flexy float												ABF	
	1	Baker tank													
	1	Barge											Westar 1	ABF	
	2	Welding Machine										idle	Lincoln	ABF	
	3	Generator											25 - 100 KW	ABF	

Weather: Sunny 65 F


Description of Operation:

E2 Footing

1. Grinding concrete at North face of the crossbeam for class A finish.
2. Chipping excess concrete at South end of the crossbeam.
3. Removing Styrofoam from North end of cross beam.
4. Prep work for lowering false work soffit deck.
5. Miscellaneous work.

Additional Work on/off site:

Inspector:

Masoud Modanlou  Trans Engineer (C)/Asst. Struct. Rep