

STATE OF CALIFORNIA
 DEPARTMENT OF TRANSPORTATION
 Form HC-10A (Rev. 6/80)

Job Stamp
 04-0120F4
 SFOBB SAS

Const. Calendar Day No 831
 Project Work Day No. 1041
 Date 03/23/2009
 Shift Hours Start 6:30 Stop 3:00
 Inspector Shift 6:30 AM to 3:00 PM

ASSISTANT STRUCTURAL
 REPRESENTATIVE.

CONTRACTOR - ABFJV

EQUIPMENT AND/OR LABOR:		HOURS - ITEM NO.										REMARKS		
Equip. #	NO. MEAN	DESCRIPTION (Of Equipment or Labor)	Cross beam	Over Time	Rebar Placing	Surveying	PT & H T R ducts	Pipes for chiller and concrete				IDLE OR DOWN	Name	Contractor
		E2 - FOOTING												
1		Foreman	8										Terry Cronk	ABF
1		Pile Driver	8										Allen Briney	ABF
1		Pile Driver	8										Luke Paulk	ABF
1		Pile Driver	8										Jamal Whitney	ABF
1		Pile Driver	8										Carl Niesly	ABF
1		Pile Driver	8										Harry Wheat	ABF
1		Laborer	8										Rafael Onate	Conco
1		Mason											Jose Garza	Conco
1		Laborer	8										Suzanne Wright	Conco
1		Mason	8										Matt garcia	Conco
1		Oiler	8										Doug Greene	ABF
1		Crane Operator	8										Joe Showman	ABF
1		Laborer	8										Byron Contreras	ABF
1		Compressor											ingersolrand	ABF
1		D.B. Crane											Manitowoc	ABF
1		Skiff									idle		Lobell	ABF
1		Flexy float												ABF
1		Baker tank												
1		Barge											Westar 1	ABF
2		Welding Machine									idle		Lincoln	ABF
3		Generator											25 - 100 KW	ABF

Weather: Sunny 65 F

Description of Operation:

E2 Footing

1. Grinding concrete at south end of the crossbeam for class A finish.
2. Chipping excess concrete at North end of the crossbeam.
3. Removing Styrofoam from North end of cross beam.
4. Prep work for lowering false work soffit deck by cutting timbers around the pier column.
5. I attended staff meeting at 8.00 am.
6. Miscellaneous work.

Additional Work on/off site:

Inspector:

Masoud Modanlou  Trans Engineer (C)/Asst. Struct. Rep